



Giant Mine Remediation Project
PO Box 1500
Yellowknife, NT X1A 2R3

July 30, 2018

Mavis Cli-Michaud
Mackenzie Valley Land and Water Board
7th Floor, 4910-50th Avenue
PO Box 2130
Yellowknife, NT X1A 2P6

Re: SEMI-ANNUAL REPORT FOR WATER LICENCE MV2012L8-0010

Dear Mavis Cli-Michaud:

Crown-Indigenous Relations and Northern Affairs Canada (CIRNAC) is pleased to submit the attached Semi-annual Report for Water Licence MV2012L8-0010 (the Licence), on behalf of the Giant Mine Remediation Project (GMRP). The GMRP team consists of CIRNAC and the Government of the Northwest Territories (GNWT), and is supported by the federal department of Public Services and Procurement Canada (PSPC). This report is a requirement under Part B, Item 1 of the Licence and encompasses the reporting period between November 1, 2017 and April 31, 2018. During this reporting period, the activities pertaining to this licence included the drilling of boreholes for the Akaitcho deep well pumps, and preparatory work for the C5-09 stope backfill.

If there are any questions or concerns, please contact the undersigned at 867-669-2775 or Katherine.Harris2@canada.ca.

Sincerely,

Katherine Harris
Regulatory Manager
Giant Mine Remediation Project

Attachment: Semi-Annual Report for Water Licence MV2012L8-0010

**GIANT MINE ROASTER COMPLEX DECONSTRUCTION
AND UNDERGROUND STABILIZATION**

WATER LICENCE MV2012L8-0010 – SCHEDULE 1, ITEM 1

SEMI-ANNUAL REPORT

NOVEMBER 1, 2017 – APRIL 30, 2018

TABLE OF CONTENTS

INTRODUCTION	3
WATER LICENCING.....	3
FRESH WATER USE.....	4
RECYCLED WATER USE	4
MANAGEMENT PLAN REVISIONS.....	5
ROASTER COMPLEX DECONSTRUCTION – PROGRESS UPDATE	5
UNDERGROUND STABILIZATION – PROGRESS UPDATE.....	6
FORECASTED WORK	7
WASTE MANAGEMENT AND HANDLING	8
UNAUTHORIZED DISCHARGES.....	10
SPILL TRAINING AND COMMUNICATIONS EXERCISES	11
ENGAGEMENT ACTIVITIES.....	11
ANY OTHER DETAILS.....	12

INTRODUCTION

Water Licence MV2012L8-0010 (the Licence) was issued to Aboriginal Affairs and Northern Development Canada (AANDC, now Crown-Indigenous Relations and Northern Affairs Canada [CIRNAC]) on March 28, 2013 for water use and waste disposal associated with roaster complex deconstruction and underground stabilization at the Giant Mine. This Licence has since been extended to July 31, 2020. Part B, Item 1 of the Licence requires semi-annual reports to be filed with the Mackenzie Valley Land and Water Board (MVLWB) as outlined in Table 1.

Table 1: Semi-annual Reporting Periods for MV2012L8-0010

REPORTING PERIOD	SEMI-ANNUAL REPORT SUBMISSION DATE
May 1 – October 31 each year	January 31 each year
November 1 – April 30 each year	July 31 each year

Schedule 1, Item 1 appended to the Licence identifies the information that must be contained within the semi-annual reports. This semi-annual report is for the period November 1st, 2017 to April 30th, 2018 and is structured by topic rather than Water Licence Condition in order to allow grouping of related information (e.g., waste generation and management). Relevant sub-items from Schedule 1, Item 1 for each topic are shown in [blue](#).

WATER LICENCING

Although not required by Schedule 1, Item 1, a brief licensing history is provided in the table below for reference purposes.

Table 2: Regulatory Milestones

DATE	DESCRIPTION OF LICENSING ACTIVITY
December 19, 2012	Submission of Water Licence Application to MVLWB
March 28, 2013	MVLWB issues WL2012L8-0010 to INAC
January 29, 2016	Submission to MVLWB of Water Licence MV2012L8-0010 amendment request
March 17, 2016	Amendment request for Water Licence MV2012L8-0010 approved
November 6, 2017	Submission to MVLWB of Water Licence MV2012L8-0010 amendment request
December 18, 2017	Amendment request for Water Licence MV2012L8-0010 approved
June 18, 2018	Submission to MVLWB of Water Licence MV2012L8-0010 amendment request
July 31, 2020	Water Licence MV2012L8-0010 amended expiry date

FRESH WATER USE

Schedule 1, Item 1a – The monthly and semi-annual quantities in cubic metres of fresh water obtained from all sources.

As required by Part C, Item 2 of the Licence, all fresh water used for deconstruction and underground stabilization activities will be obtained from on-site storage tanks filled with City of Yellowknife trucked water, if required during the reporting period. Table 3 provides the monthly and semi-annual quantities of fresh water used during the reporting period. No fresh water was used during the reporting period other than on-site storage tanks.

Table 3: Fresh Water Use for November 1st, 2017 to April 30th, 2018

MONTH	ROASTER COMPLEX DECONSTRUCTION (m ³) <i>COMPLETE</i>	UNDERGROUND STABILIZATION (m ³)	PROJECT TOTAL (m ³)
November	0	0	0
December	0	0	0
January	0	0	0
February	0	0	0
March	0	2.3	2.3
April	0	9.1	9.1
TOTAL FRESH WATER USE FOR REPORTING PERIOD	0	11.4*	11.4

m³ = cubic metres.

*A total of 11.4 m³ of trucked water from the City of Yellowknife was used in washcars at the Akaitcho site during this period.

RECYCLED WATER USE

Schedule 1, Item 1b – The monthly and semi-annual quantities in cubic metres of recycled water obtained from all sources.

Table 4 provides the monthly and semi-annual quantities of recycled water used during the reporting period. As required by Part C, Item 1 and Item 3 of the Licence, respectively, all recycled water used will be obtained from the Polishing Pond or the North Pond; the quantity of treated minewater from the Polishing Pond used for all purposes will not exceed 300 m³ per day.

As per Table 4, 268.1 m³ was used to drill the Akaitcho boreholes.

Table 4: Recycled Water Use for November 1st, 2017 to April 30th, 2018

MONTH	ROASTER COMPLEX DECONSTRUCTION (M ³) <i>COMPLETE</i>	UNDERGROUND STABILIZATION (m ³)	PROJECT TOTAL (m ³)
November	0	0	0
December	0	0	0
January	0	0	0
February	0	0	0
March	0	0	0
April	0	268.1	268.1
TOTAL RECYCLED WATER USE FOR REPORTING PERIOD	0	268.1	268.1

MANAGEMENT PLAN REVISIONS

Schedule 1, Item 1g – A summary of any revisions to the approved General Contingency and Emergency Spill Response Plans.

Schedule 1, Item 1h – A summary of any revisions to the approved Waste Management Plans for Roaster Complex Deconstruction and Underground Stabilization.

Table 5: Management Plan Revisions for November 1st, 2017 to April 30th, 2018

SUBMISSION DATE	MVLWB APPROVAL DATE	RELEVANT PLAN SECTIONS	DESCRIPTION OF REVISIONS
Underground Work Stabilization Plan (Part H, Item 3)			
No revisions during the reporting period.			
Underground Stabilization Waste Management Plan (Part D, Item 3)			
No revisions during the reporting period.			
Roaster Complex Detailed Deconstruction Plan (Part H, Item 1)			
No revisions during the reporting period.			
Roaster Complex Deconstruction Waste Management Plan (Part D, Item 2)			
No revisions during the reporting period.			
General Contingency and Emergency Spill Response Plan (Part F, Item 2)			
No revisions during the reporting period.			

ROASTER COMPLEX DECONSTRUCTION – PROGRESS UPDATE

Schedule 1, Item 1i – Details of all work completed or the Roaster Complex including, but not limited to, the actual deconstruction sequence of the associated structures.

--The deconstruction work for the Roaster completed was completed in 2014.--

The remaining commitments for the Roaster consist of environmental monitoring, which has been ongoing since March 2014. The following table identifies milestones reached during the reporting period

and any environmental incidents, unexpected circumstances or events and emergencies that occurred during the course of the work.

Table 6: Roaster Complex Deconstruction Milestones from November 1st, 2017 to April 30th, 2018

START DATE	END DATE	ACTIVITY DESCRIPTION	ITEMS TO NOTE
Ongoing from previous period	Ongoing into next period	Regular inspection of the Material Storage Area (MSA) for leaks from containers from the Roaster Deconstruction	None

UNDERGROUND STABILIZATION – PROGRESS UPDATE

Schedule 1, Item 1j – Details of all work completed for the Underground Stabilization Work Area.

Schedule 1, Item 1n – Details on the volume of each type of backfill material used in each stope or chamber during the reporting period.

Schedule 1, Item 1o – Completed “As-Built Statement of Risk Mitigation” letters stamped by a professional engineer that confirm the mitigation of risks associated with the Underground Stabilization Work Area.

Table 7 identifies the milestones reached during the reporting period. Table 8 summarizes the volume of each type of backfill material used in each stope or chamber, if applicable.

There were no environmental incidents, unexpected circumstances or events and emergencies that occurred during the course of the work. Completed “As-Built Statement of Risk Mitigation” letters as required by Schedule 1 – General Conditions, section 1(o) will be provided when the work has been completed.

Table7: Underground Work Completed from November 1st, 2017 to April 30th, 2018

START DATE	END DATE	ACTIVITY DESCRIPTION	ITEMS TO NOTE
October 1, 2017	February 15, 2018	<ul style="list-style-type: none"> The procurement and contract award for Stage 4 (C5-09 Stope Backfilling) was completed. 	<ul style="list-style-type: none"> None
November 1, 2017	April 30, 2018	<ul style="list-style-type: none"> Awarded contracts for the Akaitcho well drilling, road and pad construction; turbine pump supply; and electrical equipment supply Prepared site and drilled both Well #1 (308.5m) and Well #2 (311.5m) from surface. 	<ul style="list-style-type: none"> Nahanni Construction Ltd and Boart Longyear undertook the work. Both holes were successful (broke through to the targeted voids underground in the mine).

Table 8: Volumes of Backfill Material Used from November 1st, 2017 to April 30th, 2018

UNDERGROUND ELEMENT	VOLUME OF VOID SPACE (M ³)	BACKFILL MATERIALS (M ³)			
		TAILINGS PASTE	MINE DEVELOPMENT ROCK	SURFACE SOURCED INERT ROCK	OTHER (FOAM)
3-12B (non-arsenic stope)		0	0	0	0
B3-06		0	0	0	0
Arsenic Stope B2-12 / B2-13 / B2-14		0	0	0	0
Arsenic Stope B-208		0	0	0	0
C5-09 (non-arsenic stope) – Lower 20 m		0	0	0	0
B3-10 (non-arsenic stope)		0	0	0	0
C2-18, 2-19 (other area requiring fill)		0	0	0	0
3-70 (other area requiring fill)		0	0	0	0
1-18 Complex (other area requiring fill)		0	0	0	0
C5-09 (non-arsenic stope) - Upper portion		0	0	0	0
TOTAL VOLUMES (m³)		0	0	0	0

+Appropriate reporting unit is tones for cement.

FORECASTED WORK

Schedule 1, Item 1k – Details of any anticipated activities for the upcoming reporting period for the Roaster Complex deconstruction and the Underground Stabilization Work Area, including the proposed sequence in which the structures of the Roaster Complex will be deconstructed.

Table 9 summarizes the work planned for the next reporting period. Changes to this work plan may occur to accommodate unforeseen circumstances or circumstances outside of the Giant Mine Remediation Team’s control (e.g., weather delays). Actual work completed will be in future semi-annual reports as required by the Licence.

Table 9: Forecasted Work from May 1st, 2018 to October 31st, 2018

ACTIVITY	TARGET START DATE	TARGET COMPLETION DATE
Underground Stabilization / Akaitcho		
C5-09: Completion of the backfilling of the Stope Complex C5-09, effectively completing all of the UG Stabilization work under the Site Stabilization Plan.	May 2018	November 2018
Akaitcho Deep Well Pump: <ul style="list-style-type: none"> • Install casing pipes in both wells • Award the contract for the installation of the electrical components, pumps and associated piping. • Installation of the electrical components, pumps and associated piping. • Final commissioning 	May 2018	November 2018
Roaster Complex Deconstruction		
MSA Inspections	Ongoing; continuing from previous period	Ongoing; will continue into next period

WASTE MANAGEMENT AND HANDLING

Schedule 1, Item 1c¹ – The monthly and semi-annual quantities in cubic metres of each and all waste discharged, including, but not limited to the total volume of water pumped from the underground workings to the Northwest Tailings Pond each month.

Schedule 1, Item 1l – Details on the types and quantities of hazardous materials removed from the Roaster Complex deconstruction.

Schedule 1, Item 1m – Details on the types and quantities of packaging used for storing waste at the Temporary Waste Storage Area, including non-hazardous and arsenic-containing hazardous waste.

Waste management plans for roaster complex deconstruction and underground stabilization were submitted to the MVLWB for approval in April and May 2013, respectively. In April, 2013 the MVLWB approved the Roaster Complex Deconstruction Waste Management Plan and in September, 2013 the MVLWB approved the Underground Stabilization Waste Management Plan. Waste management has been carried out in accordance with these approved plans with further details on quantities, packaging, and disposal locations provided in Tables 10 and 11.

¹ The wording of Item 1c was formally changed by the MVLWB on April 25, 2013 as described under the Water Licensing section on page 2.

Table 10: Quantities of Waste Disposed by Month

WASTE TYPE	NOVEMBER (m ³)	DECEMBER (m ³)	JANUARY (m ³)	FEBRUARY (m ³)	MARCH (m ³)	APRIL (m ³)
Underground Stabilization / Akaitcho						
Domestic refuse	0	0	0	0	3.2	9.7
Sewage and greywater	0	0	0	0	0	8
Mine development rock	0	0	0	0	0	0
Underground Water pumped to Northwest Tailings Pond	0	0	0	0	0	268.1
Tailings Paste Backflush	0	0	0	0	0	0
Equipment wash water	0	0	0	0	0	0
Spent hazardous consumables (oils, lubricants, solvents, antifreezes and drained chemical containers)	0	0	0	0	0	0
Spent non-hazardous consumables (cement, paper, clean wood, plastics, rubber, clean steel)	0	0	0	0	0	0
Materials exposed during tailings excavation	0	0	0	0	0	0
Used oil filters and oily rags	0	0	0	0	0	0
Hydrocarbon contaminated soils resulting from spills	0	0	0	0	0	0.2
Others - recycling	0	0	0	0	0.7	3.7
Other – Ponded water	0	0	0	0	0	14.5
Roaster Complex Deconstruction - Completed 2014						
<i>No wastes produced</i>	<i>0</i>	<i>0</i>	<i>0</i>	<i>0</i>	<i>0</i>	<i>0</i>

m³ = cubic metres.

Table 11: Waste Packaging, Storage and Disposal

WASTE TYPE	TOTAL SEMI-ANNUAL AMOUNT (m ³)	TYPE OF PACKAGE	SIZE OF PACKAGES (m ³)	NUMBER OF PACKAGES	DISPOSAL/ STORAGE LOCATION
Underground Stabilization					
Domestic refuse	12.9	bags	0.23	56	Onsite landfill
Sewage and greywater	8	Vacuum truck	0	0	Municipal
Mine development rock	0	0	0	0	0
Underground Water pumped to Northwest Tailings Pond					
Tailings Paste Backflush	0	0	0	0	0
Equipment wash water	0	0	0	0	0
Spent hazardous consumables (oils, lubricants, solvents, antifreezes and drained chemical containers)	0	0	0	0	0
Spent non-hazardous consumables (cement, paper, clean wood, plastics, rubber, clean steel)	0	0	0	0	0
Materials exposed during tailings excavation	0	0	0	0	0
Used oil filters and oily rags	0	0	0	0	0
Hydrocarbon contaminated soils resulting from spills	0.2	drum	0.2	1	NW Pond hazardous waste area
Others - domestic recycling	0.23	bags	0.23	19	Municipal
Other – ponded water removed for operational purposes	14.5	Vacuum truck	0	0	NW Pond
Roaster Complex Deconstruction - Completed 2014					
<i>No new wastes produced or stored</i>	<i>0</i>	<i>n/a</i>	<i>n/a</i>	<i>n/a</i>	<i>n/a</i>

m³ = cubic metres.

UNAUTHORIZED DISCHARGES

Schedule 1, Item 1d – A list of unauthorized discharges, including any clean-up actions taken and preventative measures implemented to prevent future discharges.

As required by Part F, Item 1c of the Licence, detailed reports on all unauthorized discharges of waste are provided 30 days after the initial reporting of the event.

There were no unauthorized discharges during the reporting period.

SPILL TRAINING AND COMMUNICATIONS EXERCISES

Schedule 1, Item 1e – An outline of any spill training and communications exercises carried out.

Table 12: Training and Communication Exercises

DATE	TRAINEES	DESCRIPTION OF SPILL TRAINING AND COMMUNICATIONS EXERCISES
Underground Stabilization		
No training or communications exercises were carried out during the reporting period.		
Roaster Complex Deconstruction		
No training or communications exercises were carried out during the reporting period as deconstruction is complete.		

ENGAGEMENT ACTIVITIES

Schedule 1, Item 1f – A summary of any engagement and consultation activities completed during the reporting period and an outline of any activities anticipated for the upcoming reporting period.

The approved *Communication Plan for Duration of Site Stabilization Activities* (Part B, Item 7 of the Licence) describes the minimum engagement and communications activities required during roaster complex deconstruction and underground stabilization. Table 13 outlines the engagement activities undertaken during the reporting period. Table 14 includes a summary of engagement and consultation activities associated with roaster complex deconstruction and underground stabilization at Giant Mine. Other topics are included when discussed at the same meeting.

Table 13: Engagement Activities Completed November 1st 2017 - April 30th 2018

DATE	COMMUNICATION TYPE	DISCUSSION TOPICS
March 5-8	Public Forum	Annual update on work completed to date Underground Virtual Reality demonstration
April 30	Website	Website update and re-launch

Table 14: Summary of Engagement Activities for Roaster Deconstruction and Site Stabilization Work

DATE	COMMUNICATION TYPE	DISCUSSION TOPICS
On-going	Web Updates	Website completely updated and relaunched on April 30, 2018
On-going	Media	As per request.
On-going	e-Newsletter	“What’s Happening at Giant Mine e-newsletter sent to Giant Mine Distribution List
Weekly	Letter and Report	Weekly Air Quality Report sent to Giant Mine Distribution List
Monthly	Letter and Report	Monthly Report for Water Licence MV2012L8-0010
Monthly	Meetings	Meeting with the Giant Mine Working Group of the Parties (Yellowknives Dene First Nation, North Slave Métis Alliance, Alternatives North, City of Yellowknife, Environment and Climate Change Canada, Fisheries and Oceans Canada, Health Canada)
Monthly	Meeting	Meeting with YKDFN Giant Mine Advisory Committee
Monthly	Twitter Updates	As required to promote public meetings.
Quarterly	Meeting	Meeting with Giant Mine Community Alliance (North Slave Métis Alliance, Canadian Public Health Association – NWT Chapter, NWT Mining Heritage Society, Yellowknife Chamber of Commerce, City of Yellowknife, Northern Federations of Labour) - CURRENTLY INACTIVE
Ad Hoc	Meeting	Meeting with interested parties as and when requested to discuss the remediation of Giant Mine.

ANY OTHER DETAILS

Schedule 1, Item 1p – Any other details on Water Use or Waste disposal requested by the Board three months prior to the semi-annual submission date.

No other details were requested by the MVLWB during the reporting period.