

Description: Norman Wells CCG Wharf Repairs, Dredging

Project Number: 084190.001

Contract Number: EP922-1821221/001/PWU

Construction Execution Plan

Site Prep

- 1 Snow Removal Site Access- Grader/Snowcat
- 2 Measure Working Pad, Outline Perimeters
- 3 Profile Ice to Ensure Thickness for snowcat
- 4 Clear Rubble and Berm Working Pad- snowcat
- 5 Drill and Flood- Drill/Pump
- 6 Construct Cells for material storage on dock laydown(if required)- Loader
- 8 Ongoing Snow removal as required- Loader/Grader

Excavation and Dredging

- 1 Mobilization of Equipment to Site- Excavator(s),Dozers, RockTruck with Tractor/Lowboy
- 2 Excavate Ice (stays on river)- Excavator
- 3 Dredge/Load- Excavator
- 4 Haul/Place- RockTruck
- 5 Survey excavation

Haul Material to Town Laydown

- 1 Load- Excavator/Loader
- 2 Haul- End Dumps
- 3 Scrape Boxes- Excavator
- 4 Stockpile- Excavator

Site Cleanup

- 1 Removal of Material Berms- Loader
- 2 Berm off ice access- Loader
- 3 Removal of Public Endangerment Protection (once ice is thick again) 10"??
- 4 Final Cleanup of site- Grader
- 5 Demobilization of Equipement- Tractor/Lowboy