

Preliminary Implementation Schedule
Development of Behchoko Sanitary Waste Facility-East Expansion
Project No. YB11581-00-00

				Jun '17	Jul '17	Aug '17	Sept '17
		Start Date	End Date				
1	Submittals	23/06/2017	30/06/2017				
	Bid Documents, Insurances etc.	23/06/2017	30/06/2017				
	Health & Safety Plan	23/06/2017	30/06/2017				
2	Mobilization	03/07/2017	10/07/2017				
3	Signage	03/07/2017	28/08/2017				
4	Surveying	03/07/2017	28/08/2017				
	Layout	03/07/2017	06/07/2017				
	Closure	24/08/2017	28/08/2017				
5	Dust Control	03/07/2017	07/09/2017				
6	Access Route	15/07/2017	29/07/2017				
	Addition of granular	15/07/2017	29/07/2017				
	Grading (<10%)	15/07/2017	29/07/2017				
7	Brush Clearing/Grubbing - perimeter for fence	15/07/2017	22/07/2017				
	Firewood Segregation	15/07/2017	22/07/2017				
	Chipping/mulching	15/07/2017	22/07/2017				
	Grubbing	15/07/2017	22/07/2017				
8	Source Borrow Material /Permeability Testing	03/07/2017	17/07/2017				
9	Install Construction Sediment Controls	15/07/2017	29/07/2017				
10	Import /Store Low Permeable Material	13/07/2017	20/07/2017				
11	Excavating/Filling	13/07/2017					
	Landfill Base Leveling	13/07/2017	17/07/2017				
	Fill of Low Permeable Base Layer	17/07/2017	20/07/2017				
12	Storage Staging Area	01/08/2017	08/08/2017				
13	Surface Grading	10/08/2017	31/08/2017				
	Exterior to Facility	10/08/2017	17/08/2017				
	Drainage Ditch	17/08/2017	21/08/2017				
	Erosion Control Installations	17/08/2017	24/08/2017				
14	Perimeter Berms	01/08/2017	15/08/2017				
	Placed & Compacted on three sides	01/08/2017	15/08/2017				
	Place cover as required (CGB)						
15	Fencing	10/08/2017	24/08/2017				
16	Demobilization	31/08/2017	05/09/2017				