

Weekly Report

Contract: IHPW – Access Road

Contractor: ONEC Group

Reporting Period: Week Ending Mar 11 & 18

Location: Inuvik, NT

Progress Photos



Photo Description: Right of Way Clearing Complete



Photo Description: Geotextile on Site

Waste & Spill Management, ESC Photos

N/A for this week

Photo



Drip Trays on Site

SAFETY / ENVIRONMENT:

- Subcontractor and employee site orientations, daily toolbox talks completed, equipment sign off, and onboarding documentation completed by subcontractors and new employees.
- Full time HSE Advisor will be required on site. ONEC is searching for a local individual to support this position.
- **Safety Statistics: (reported from Monday to Sunday):**

SAFETY	THIS PERIOD	CONTRACT TOTAL
Incidents	0	0
Injuries	0	0
Near misses	0	0
Site Orientations	5	5
Sub-Contractor Orientation	2	2
Toolbox Contractor Safety Meeting	1	1
JSA/JHA/SWP	1	3
Safety/Enviro Audits (internal)	0	0
Safety/Enviro Inspections (external)	1	1

Total Work Hours On-Site	80	120
Weather	Low -20	High -10

- **DELAYS:**

- Change orders
- Mobilization of resources and equipment
- Payment resulting in delayed procurement
- For ONEC/NLB to meet schedule we are significantly impacted due to season we are currenting execution scope
- LUP is causing delays with temp access road and ingress/egress of drilling rig into foundation work area, conditions within the LUP and the timing of contract with NTE has proven to be challenging to execute road contract and pending drilling foundations

PROGRESS UPDATE:

Work Performed this Week:

- Right of Way Clearing complete
- First blast at quarry complete – material being moved following this blast
- Quality Management and Traffic Management Plans complete
- Pre/Post Blast Quarry Survey Complete
- Safety orientations
- Audits for the site and performing activities

Look Ahead:

- Begin producing and hauling aggregate to support road construction in following period
- Second shipment of geotextile to arrive on site
- Laying of geotextile
- Procurement of Culverts, Rigid Insulation, and Thermistors
- Ongoing quarry survey
- Continued aggregate production and QA/QC of material
- Placing of first layer of aggregate

- **EQUIPMENT / MATERIALS / LOGISTICS:**

- **Equipment / Materials mobilized to Site this period:**
 - Geotextile, D6 Dozer, 360 Excavator, Tandem Gravel Truck
- **Equipment / Materials mobilized to Site next period:**
 - Tandem gravel truck and local equipment used for placing materials
- **Equipment Demobilized from Site:**
 - N/A

- **QUALITY CONTROL:**

- Nehtruh-EBA Consulting (TetraTech) QA/QC plan complete. TetraTech representative is on-site and will continue to support as needed.

- **MANPOWER:**

- 80 hours for equipment operators
- ONEC/Northland Builder Project Management on site
- Subcontractors: TetraTech QC representative, Challenger Geomatics representative

Wildlife Sightings Form

No animals sighted this week.

Date	Time	Species	Number	Location	Notes	Name/ Company

Wildlife Monitor Form

No animals sighted week.

Date (dd/mm/yyyy): _____

Observer(s): _____

Time	Species	Number ¹	Age/Sex ²	Location	UTM Coordinates	Notes	Photo ID

1- Target species:	2 – Age:	2 – Sex:	3 – Notes, where applicable
grizzly bear polar bear wolverine gray wolf red fox arctic fox	barren-ground caribou boreal caribou moose beaver muskrat rock/willow ptarmigan	rusty blackbird short-eared owl peregrine falcon horned grebe waterfowl	Adult Juvenile Other, specify Both Unknown
		Male Female Both Unknown	Weather Wildlife behaviour (e.g. aggressive, fleeing, courtship, etc.) Construction activity and nature of wildlife interaction with people or vehicles Location (e.g. highway km) Indirect evidence of wildlife (e.g. mineral lick, den site, nest, tracks, scat) Cause of mortality (if observed)

Additional notes (e.g. details on wildlife interactions or response to mitigation):

Wildlife Sightings Photos:

N/A for this week

Photo	Photo
Photo Description	Photo Description