

January 8, 2020

Via Email

Mackenzie Valley Land & Water Board
7th Floor, 4922 48th Street
P.O. Box 2130
Yellowknife, NT
X1A 2P6

Email: sjoseph@mvlwb.com and permits@mvlwb.com

Attention: Sean Joseph

**RE: MV2018A0022 and MV2018L1-0005
Celibeta Closure and Reclamation Plan Conformity Table**

Dear Mr. Joseph,

Paramount Resources Ltd. ("Paramount") has received the correspondence from the Mackenzie Valley Land and Water Board ("MVLWB") sent via email regarding the Celibeta Closure and Reclamation Plan dated December 16, 2020. Paramount submits the information below and the attached as a response.

| MVLWB Request of September 16, 2020 | Paramount Response | Reference Page(s) in the PDF Document (if applicable) |
|---|--|---|
| Rationale for undertaking closure and reclamation activities prior to submission and/or approval of the closure and reclamation plan; | <p>As the MVLWB is aware Paramount became the operator of the Celibeta site in January 2018 via a corporate transaction in the fall of 2017. At that time, the site did not have a Land Use Permit ("LUP") or Water Licence ("WL"), further Paramount is unaware of the site ever having a LUP or WL. Paramount undertook the work necessary to apply for a new LUP and WL during 2018 and applied to the MVLWB in September of 2018. The LUP and WL were issued in December of 2018.</p> <p>The site had been identified by the Office of the Regulator for Oil and Gas Operations ("OROGO") to</p> | Pages 3,4 and 5 |

| | | |
|---|--|----------------------------|
| | <p>require additional wellbore work to be compliant with the <i>Well Suspension and Abandonment Guidelines and Interpretation Notes</i> (Guidelines). To comply with these Guidelines Paramount was required to abandon the well in the 2019-2020 winter season. As the well was rig released in 1960 and never produced with overgrown vegetation on the site, reclamation was expected to be minimal. To limit the affects to the environment the decision was made, that if required and/or possible reclamation activities would take place during the same season. Given the limited background data on the site (due to never having an LUP and WL, plus the age of the initial development) producing a Closure and Reclamation Plan prior to accessing the site with the appropriate equipment was not possible.</p> | |
| <p>Complete information pertaining to post-closure environmental monitoring planned for the site including frequency, parameters, etc. for surface water, ground water, soil, and project components;</p> | <p>Monitoring is currently planned to occur annually for the next three years. Additional details are included in the attached updated Closure and Reclamation Plan.</p> | <p>Pages 7, 9 and 10</p> |
| <p>Timeline for providing a revised/updated financial security estimate for the project;</p> | <p>An updated security estimate is attached to this submission.</p> | <p>Not applicable.</p> |
| <p>Measure implemented/ proposed to manage site /surface water;</p> | <p>Surface water is not expected to remain on site as revegetation occurs. If surface water is observed during annual monitoring it will be reported on.</p> | <p>Page 7, 166 and 170</p> |
| <p>Details regarding the eventual fate of the project site's access road including pertinent consultations and engagement;</p> | <p>During the 2020 winter activity it was observed that community members from Fort Liard were using the temporary winter access. During the engagement on the project no affected party has come forward looking to take the access from Paramount. Paramount plans on allowing the temporary winter access to further vegetate</p> | <p>Not applicable.</p> |

| | | |
|---|---|--|
| | naturally, however vegetation growth could be stunted by road usage by other parties. During engagement it was communicated that the access would be temporary in nature, this is documented on the MVLWB public registry | |
| Details regarding Site Specific Remediation Guidelines developed for the site in 2019 and the results of sampling conducted prior to these guidelines development and remediation and reclamation activities being completed; | See Closure and Reclamation Plan | Site Specific Remediation Guidelines Pages 4, 5, 63,64, 69, 70, 92 and 174. Sampling results 98-163 |
| Appropriately scaled, topographic map(s) or drawing(s) showing, relatively, the size, layout, and location of each project-related component including buried PHC soil, buried drill waste, wellhead, site water management structures, and any other relevant information; | See Closure and Reclamation Plan | Pages, 83, 84, 85, 197, 198, 199 and 200 |
| Copies of Phases I, II, and III ESA results as appendices to the Plan; | See Closure and Reclamation Plan | Pages 12-249 |
| Confirmation that Plan/design meets objectives in the Guideline for the Design, Operation, Monitoring, Maintenance and Closure of Petroleum Hydrocarbon-Contaminated Soil Treatment Facilities in the Northwest (2020); | Paramount does not consider the activities undertaken to fall within the Guideline for the Design, Operation, Monitoring, Maintenance and Closure of Petroleum Hydrocarbon-Contaminated Soil Treatment Facilities in the Northwest (2020). | Details pertaining to remediation techniques can be found on pages 166, 170, 174 and 176 |
| Details pertaining to site-testing for contaminants of concern; | See attached updated Closure and Reclamation Plan. | Pages 56, 62-64, 69-74 |
| Comprehensive information pertinent to revegetation plan for the site including measures proposed to address invasive species. | As can be seen in the site photos, the site was well vegetated prior to abandonment and reclamation activities occurring in the winter of 2020. Paramount anticipates that natural revegetation will occur again given the improved environmental condition of the site. Natural revegetation is preferable to reduce the risk of invasive species. Paramount's experience with northern seed mixes is that they often introduce invasive species inadvertently. If seeding is required, a northern | Pages 6, 7 and 9 Site Photos: Pages 45-54 |

| | | |
|--|---|--|
| | seed mix will be identified to affected parties and the MVLWB for review. Given reclamation activities occurred in winter months, under frozen ground conditions and utilizing Northern equipment, Paramount is of the belief that the risk of invasive species at the site is currently low. Paramount will monitor for invasive species as part of its annual monitoring and remove any species as they are identified. | |
|--|---|--|

If you have any questions regarding the above or attached, please contact the undersigned.

Regards,



Terence Hughes
Regulatory & Community Affairs Representative
Paramount Resources Ltd.
Direct: 403-206-3859
terence.hughes@paramountres.com

SUMMARY OF COSTS

| CAPITAL COSTS | COMPONENT NAME | COST | LAND LIABILITY | WATER LIABILITY |
|---|--------------------------------|-------------|-----------------------|------------------------|
| WELLS AND FACILITIES | | \$0 | \$0 | \$0 |
| BUILDINGS AND EQUIPMENT | | \$0 | \$0 | \$0 |
| CHEMICALS AND CONTAMINATED SOILD MANAGEMENT | | \$0 | \$0 | \$0 |
| SURFACE AND GROUNDWATER MANAGEMENT | | \$0 | - | \$0 |
| INTERIM CARE AND MAINTENANCE | | \$0 | - | \$0 |
| | SUBTOTAL: Capital Costs | \$0 | \$0 | \$0 |
| | PERCENT OF SUBTOTAL | | 0% | 0% |

| INDIRECT COSTS | | COST | LAND LIABILITY | WATER LIABILITY |
|--|---------------------------------|-----------------|-----------------------|------------------------|
| MOBILIZATION/DEMOBILIZATION | | \$0 | \$0 | \$0 |
| POST-CLOSURE MONITORING AND MAINTENANCE | | \$58,500 | \$0 | \$0 |
| ENGINEERING | 3% | \$0 | \$0 | \$0 |
| PROJECT MANAGEMENT | 3% | \$0 | \$0 | \$0 |
| HEALTH AND SAFETY PLANS/MONITORING & QA/QC | 1% | \$0 | \$0 | \$0 |
| BONDING/INSURANCE | 1% | \$0 | \$0 | \$0 |
| CONTINGENCY | 20% | \$0 | \$0 | \$0 |
| MARKET PRICE FACTOR ADJUSTMENT | 0% | \$0 | \$0 | \$0 |
| | SUBTOTAL: Indirect Costs | \$58,500 | \$0 | \$0 |

| | | | | |
|--------------------|--|-----------------|------------|------------|
| TOTAL COSTS | | \$58,500 | \$0 | \$0 |
|--------------------|--|-----------------|------------|------------|

1 **Wells and Facilities**

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost % Land | Land Cost | Water Cost |
|---|----------------|--------|----------|-----------|-------------|-------------|-----------|------------|
| OBJECTIVE: ABANDONMENT OF WELLS | | | | #N/A | | | | |
| All wells- Drilled / Cased | One well total | m | 0 | WELAs | \$12,500.00 | \$0 50% | \$0 | \$0 |
| Sweet Well - Completed / Active / Inactive | | m | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Sour Well (H2S>1%) - Completed / Active / Inactive | | m | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Vent Flow / Gas Migration | One well total | | 0 | VFGMs | \$87,200.00 | \$0 100% | \$0 | \$0 |
| Additional Completion Zones | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| OBJECTIVE: ABANDONMENT OF PRODUCTION FACILITIES | | | | #N/A | | | | |
| Oil / bitumen process or injection / disposal facility | | m3/day | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Gas processing facility | | m3/day | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Gas dehydration facility | | m3/day | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Compressor station | | KW | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Battery sites | | m3/day | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Battery sites w/ separation, compression, injection and/or disposal equipment | | m3/day | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Satellite batteries | | m3/day | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other stations | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Total | | | | | | \$0 | \$0 | \$0 |
| % of Total | | | | | | | #DIV/0! | #DIV/0! |

| 1 Building / Equip Name: | | Bldg / Equip #: 1 | | | | | | |
|--|--|--------------------------|-----------------|------------------|------------------|------------------|------------------|-------------------|
| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | % | | Water Cost |
| | | | | | | Cost Land | Land Cost | |
| OBJECTIVE: DISPOSE MOBILE EQUIPMENT | | | | #N/A | | | | |
| Decontaminate and ship off-site | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Decontaminate, dispose on-site | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | 10 units of consumables/wastes x 50 km | each | | MHERI | \$3.40 | \$0 | 50% | \$0 |
| OBJECTIVE: BUILDING DECONTAMINATION & HAZ. MATERIAL REMOVAL | | | | #N/A | | | | |
| Decontaminate, oil, fuel and glycol systems | | mandays | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Decontaminate, general | | mandays | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Mechanical | | mandays | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Electrical | | mandays | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Decontaminate maintenance shop | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Decontaminate power plant | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Decontaminate bulk fuel storage | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Decontaminate offices/warehouse/accum | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Removal of asbestos siding on buildings | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Removal of friable asbestos on equipment | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| OBJECTIVE: REMOVE BUILDINGS - ALL BUILDING AREAS SCALED TO ACCOUNT FOR HEIGHT | | | | #N/A | | | | |
| Accommodation Complex | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Process Facilities | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Offices, Repair, Lab, Warehouse | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Storage Facilities | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Water and Wastewater Treatment Facilities | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| U/G Heating Plant | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Emulsion Plant | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| AN Storage Facility | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Warehouse, Shops and Other | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Storage Facility at Laydown/Airstrip | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Fuel tanks | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Fuel Tanks | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Freshwater intake | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Reclaim pumps | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Outfall & Diffuser | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Airstrip lighting, navigation, electrician | | mandays | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Airstrip lighting, navigation, mechanical | | mandays | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Consolidate & dump boneyard debris | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| OBJECTIVE: BREAK BASEMENT SLABS | | | | #N/A | | | | |
| Accommodation Complex | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Process Facilities | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Offices, Repair, Lab, Warehouse | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Storage Facilities | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Water and Wastewater Treatment Facilities | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| U/G Heating Plant | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Emulsion Plant | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Warehouse, Shops and Other | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| OBJECTIVE: LANDFILL FOR DEMOLITION WASTE | | | | #N/A | | | | |
| Place soil cover | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Vegetate | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Landfill disposal fee | | tonne | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| OBJECTIVE: GRADE AND CONTOUR | | | | #N/A | | | | |
| Accommodation Complex | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Process Facilities | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Offices, Repair, Lab, Warehouse | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Storage Facilities | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Water and Wastewater Treatment Facilities | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| U/G Heating Plant | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Emulsion Plant | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Warehouse, Shops and Other | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Place rock cover | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Vegetate | | ha | | #N/A | \$0.00 | \$0 | 50% | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| OBJECTIVE: LINED SUMPS | | | | #N/A | | | | |
| Puncture liner and place soil cover | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| OBJECTIVE: RECLAIM ROADS | | | | #N/A | | | | |
| Remove culverts | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Remove bridges | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Scarify and install water breaks | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Scarify airstrip | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Scarify laydown areas | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Vegetate | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| SPECIALIZED ITEMS | | | | #N/A | | | | |
| Dispose of misc. debris and laydown area refuse | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Total | | | | | | \$0 | \$0 | \$0 |
| % of Total | | | | | | | #DIV/0! | #DIV/0! |

1 Chemicals/Soil Area Name:

Note: The procedures, equipment and packaging for clean up and removal of chemicals or contaminated soils are highly dependent on the nature of the chemicals and their existing state of containment. Government guidelines should be consulted on an individual chemical basis. Any estimate made here should be considered very rough unless specific evaluations have been conducted.

| ACTIVITY/MATERIAL | Units | Quantity | Cost Code | Unit Cost | Cost | Land Cost | Water Cost |
|--|---|----------|-----------|------------|------|-----------|------------|
| HAZARDOUS MATERIALS AUDIT | | | #N/A | | | | |
| Phase 1 audit | assessment of waste types and locations | each | #N/A | \$5,000.00 | \$0 | 100% | \$0 |
| Phase 2 audit | | each | #N/A | \$0.00 | \$0 | | \$0 |
| CONSOLIDATE HAZARDOUS MATERIALS FOR REMOVAL | | | #N/A | | | | |
| Waste oils | | litre | #N/A | \$0.00 | \$0 | | \$0 |
| Fuel - Type 1, eg diesel dregs | | litre | #N/A | \$0.00 | \$0 | | \$0 |
| Fuel - Type 1, eg gasoline dregs | | litre | #N/A | \$0.00 | \$0 | | \$0 |
| Waste batteries | | kg | #N/A | \$0.00 | \$0 | | \$0 |
| Assay & environmental lab reagents | | kg | #N/A | \$0.00 | \$0 | | \$0 |
| Machine shop, paints, solvents etc | | litre | #N/A | \$0.00 | \$0 | | \$0 |
| Contaminated soils - hydrocarbon | assumed 100 m3/well | m3 | CSRh | \$146.00 | \$0 | 100% | \$0 |
| Metal contam. soil at conc. load-out | | m3 | #N/A | \$0.00 | \$0 | | \$0 |
| Glycol | | litre | #N/A | \$0.00 | \$0 | | \$0 |
| Nuclear sources | | each | #N/A | \$0.00 | \$0 | | \$0 |
| HAZARDOUS MATERIALS | | | #N/A | | | | |
| | drill lubes and fluids, fuel, tanks and rig support wastes - trucked to British Columbia = \$1000 / truck one way | allow | #N/A | \$2,000.00 | \$0 | 100% | \$0 |
| Transportation to disposal facility | | allow | #N/A | \$1,500.00 | \$0 | 100% | \$0 |
| Disposal fees | | | #N/A | \$0.00 | \$0 | | \$0 |
| Other | | | #N/A | \$0.00 | \$0 | | \$0 |
| CONTAMINATED SOILS | | | #N/A | | | | |
| Contam. soil investigation - technical | Site assessment and sampling | each | #N/A | \$5,000.00 | \$0 | 100% | \$0 |
| Contam. soil investigation - drilling & sampling | | each | #N/A | \$0.00 | \$0 | | \$0 |
| CONTAMINATED SOIL REMOVAL | | | #N/A | | | | |
| Contaminated soils - hydrocarbon | | m2 | #N/A | \$0.00 | \$0 | | \$0 |
| Metal contam. soil at conc. load-out | | m3 | #N/A | \$0.00 | \$0 | | \$0 |
| Load, haul, dump or doze | | m3 | #N/A | \$0.00 | \$0 | | \$0 |
| Reagents/stabilizing agent | | m2 | #N/A | \$0.00 | \$0 | | \$0 |
| Contour reclaimed area | | m3 | #N/A | \$0.00 | \$0 | | \$0 |
| Type 2, heavy fuel and oil | | m3 | #N/A | \$0.00 | \$0 | | \$0 |
| CONTAMINATED SOIL VERY LOW PERMEABILITY COVER | | | #N/A | | | | |
| Supply geomembrane, HDPE, ES3, GCL | | m2 | #N/A | \$0.00 | \$0 | | \$0 |
| Upper and lower bedding layers | | m3 | #N/A | \$0.00 | \$0 | | \$0 |
| Install geomembrane, HDPE, ES3, GCL | | m2 | #N/A | \$0.00 | \$0 | | \$0 |
| Erosion protection layer | | m3 | #N/A | \$0.00 | \$0 | | \$0 |
| Vegetate | | m2 | #N/A | \$0.00 | \$0 | | \$0 |
| Install infiltration/seepage instrumentation | | allow | #N/A | \$0.00 | \$0 | | \$0 |
| Other | | | #N/A | \$0.00 | \$0 | | \$0 |
| OTHER | | | #N/A | | | | |
| | | | #N/A | \$0.00 | \$0 | | \$0 |
| Total | | | | | \$0 | | \$0 |
| % of Total | | | | | | #DIV/0! | #DIV/0! |

Capital Expenditures and Short Term Water Treatment

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost |
|--|-------|-------|----------|-----------|--------------|------------|
| OBJECTIVE: STABILIZE SEDIMENT PONDS/WATER MANAGEMENT PONDS | | | | #N/A | | |
| Place soil cover | | m3 | | #N/A | \$0.00 | \$0 |
| Doze & spread excavated material | | m3 | | #N/A | \$0.00 | \$0 |
| Vegetate spread material | | ha | | #N/A | \$0.00 | \$0 |
| Rip rap in channel base | | each | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: REDIRECT RUNOFF/CONSTRUCT DIVERSION DITCHES | | | | #N/A | | |
| Excavate ditches -soil | | m3 | | #N/A | \$0.00 | \$0 |
| Excavate ditches -rock | | m3 | | #N/A | \$0.00 | \$0 |
| Stabilize side slopes | | m3 | | #N/A | \$0.00 | \$0 |
| Rip rap in channel base | | m3 | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: BREACH DITCHES | | | | #N/A | | |
| Excavate breaches | | m3 | | #N/A | \$0.00 | \$0 |
| Backfill/recontour | | m3 | | #N/A | \$0.00 | \$0 |
| Install flow dissipation | | m3 | | #N/A | \$0.00 | \$0 |
| Vegetate remainder of ditch | | m2 | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: FRESH WATER SUPPLY | | | | #N/A | | |
| Breach embankment | | m | | #N/A | \$0.00 | \$0 |
| Remove pump | | LS | | #N/A | \$0.00 | \$0 |
| Remove pipeline | | m | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: WATER CONTROL IN RECLAMATION QUARRY | | | | #N/A | | |
| Install pumping system | | LS | | #N/A | \$0.00 | \$0 |
| Remove pumping system | | LS | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: REMOVE WATER PIPELINES | | | | #N/A | | |
| Remove pipes | | m | | #N/A | \$0.00 | \$0 |
| Concrete plug deep pipes | | m3 | | #N/A | \$0.00 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: GROUNDWATER COLLECTION SYSTEM | | | | #N/A | | |
| Excavate/install sumps | | m3 | | #N/A | \$0.00 | \$0 |
| Install pumping wells | | m3 | | #N/A | \$0.00 | \$0 |
| Install pumps/pipelines/power supply | | LS | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: CONSTRUCT CONTAMINATED WATER STORAGE POND | | | | #N/A | | |
| Excavate pond | | m3 | | #N/A | \$0.00 | \$0 |
| Doze & spread excavated material | | m3 | | #N/A | \$0.00 | \$0 |
| Vegetate spread material | | ha | | #N/A | \$0.00 | \$0 |
| Bedding layer | | m3 | | #N/A | \$0.00 | \$0 |
| Supply geomembrane | | m2 | | #N/A | \$0.00 | \$0 |
| Install geomembrane | | m2 | | #N/A | \$0.00 | \$0 |
| Erosion protection layer | | m3 | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: CONSTRUCT PASSIVE TREATMENT SYSTEM (e.g. Constructed Wetland) | | | | #N/A | | |
| Construct access roads | | km | | #N/A | \$0.00 | \$0 |
| install HDPE piping system from collection pond | | m | | #N/A | \$0.00 | \$0 |
| Inter-cell flow structures | | allow | | #N/A | \$0.00 | \$0 |
| Install liners | | m2 | | #N/A | \$0.00 | \$0 |
| Install growth media | | m3 | | #N/A | \$0.00 | \$0 |
| Wetland vegetation | | ha | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: CONSTRUCT WATER TREATMENT PLANT | | | | #N/A | | |
| Build treatment plant | | LS | | #N/A | \$0.00 | \$0 |
| Build sludge containment facility | | LS | | #N/A | \$0.00 | \$0 |
| | | | | | Total | \$0 |

For cost of long-term/post-closure water treatment see "WATER TREATMENT" Worksheet"

1 Post-Closure Water Treatment

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost |
|--|-------|--------|----------|-----------|-----------|------|
| OBJECTIVE: ADDITION OF REAGENTS TO WTP | | | | #N/A | | |
| H2O2 | | kg | | #N/A | \$0.00 | \$0 |
| lime | | kg | | #N/A | \$0.00 | \$0 |
| ferric sulphate | | kg | | #N/A | \$0.00 | \$0 |
| ferrous sulphate | | kg | | #N/A | \$0.00 | \$0 |
| flocculents | | kg | | #N/A | \$0.00 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: LABOUR AND SUPPLIES | | | | #N/A | | |
| Annual fuel | | litres | | #N/A | \$0.00 | \$0 |
| Annual power | | kW-h | | #N/A | \$0.00 | \$0 |
| Electrician/mechanic to maintain treatment plant | | allow | | #N/A | \$0.00 | \$0 |
| Equipment maintenance and parts | | allow | | #N/A | \$0.00 | \$0 |
| Misc. supplies, hoses, tools | | allow | | #N/A | \$0.00 | \$0 |
| Communications | | allow | | #N/A | \$0.00 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: WTP WATER SAMPLING AND ANALYSES | | | | #N/A | | |
| Sampling equipment | | allow | | #N/A | \$0.00 | \$0 |
| Analyses | | allow | | #N/A | \$0.00 | \$0 |
| Shipping to laboratory | | allow | | #N/A | \$0.00 | \$0 |
| Reporting | | allow | | #N/A | \$0.00 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 |
| OBJECTIVE: SITE ACCESS | | | | #N/A | | |
| Road maintenance (incl. snow removal) | | allow | | #N/A | \$0.00 | \$0 |
| Winter road tariff | | allow | | #N/A | \$0.00 | \$0 |
| Truck rental | | allow | | #N/A | \$0.00 | \$0 |
| Air support | | allow | | #N/A | \$0.00 | \$0 |
| Annual water treatment costs | | | | | | \$0 |
| Number of years of water treatment | | years | 1 | | | |
| Total water treatment costs | | | | | | \$0 |

1 Interim Care and Maintenance

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost |
|-------------------------------------|-------|-----------|----------|-------------------------|-----------|------|
| INTERIM CARE & MAINTENANCE | | | | #N/A | | |
| on-site caretaker | | manmonths | | #N/A | \$0.00 | \$0 |
| extra personnel | | manmonths | | #N/A | \$0.00 | \$0 |
| -electrician | | manmonths | | #N/A | \$0.00 | \$0 |
| -mechanic | | manmonths | | #N/A | \$0.00 | \$0 |
| annual fuel | | litre | | #N/A | \$0.00 | \$0 |
| misc. supplies | | allow | | #N/A | \$0.00 | \$0 |
| pick-up truck | | each | | #N/A | \$0.00 | \$0 |
| small dozer | | allow | | #N/A | \$0.00 | \$0 |
| small excavator | | allow | | #N/A | \$0.00 | \$0 |
| snow machine | | allow | | #N/A | \$0.00 | \$0 |
| communications | | allow | | #N/A | \$0.00 | \$0 |
| SNP/AEMP water sampling & reporting | | each | | #N/A | \$0.00 | \$0 |
| geotechnical assessment | | each | | #N/A | \$0.00 | \$0 |
| interim water treatment | | | | #N/A | \$0.00 | \$0 |
| other | | each | | #N/A | \$0.00 | \$0 |
| | | | | Annual Interim C&M Cost | | \$0 |
| Number of years of ICM | | years | 1 | Total Cost | | \$0 |

1 Post-Closure Monitoring & Maintenance

| ACTIVITY/MATERIAL | Notes | Unit | Quantit | Cost | Unit Cost | Cost |
|--|-------------------------------------|-------------|----------------|-------------|------------------|-----------------|
| | | s | y | Code | | |
| OBJECTIVE: MONITORING & INSPECTIONS | | | | #N/A | | |
| Annual geotechnical inspection | | each | 0 | #N/A | \$0.00 | \$0 |
| Survey inspection | 3rd party contract | each | 1 | RPTI | \$10,000.00 | \$10,000 |
| Site water monitoring (soil testing) | Soil testing and labour - 3rd party | Spec | 1 | | \$2,000.00 | \$2,000 |
| - During pit flooding | | each | 0 | #N/A | \$0.00 | \$0 |
| - Post pit flooding | | each | 0 | #N/A | \$0.00 | \$0 |
| Air Quality Monitoring Program (AQMP) | | each | 0 | #N/A | \$0.00 | \$0 |
| Wildlife Effects Monitoring Program (WEMP) | | each | 0 | #N/A | \$0.00 | \$0 |
| Vegetation Monitoring | | each | 1 | #N/A | \$2,000.00 | \$2,000 |
| Other - Site inspection following summer | Air access for inspection crew | | 1 | MWI | \$4,500.00 | \$4,500 |
| OBJECTIVE: SITE MAINTENANCE | | | | #N/A | | |
| Repair erosion - infill gullies | | allow | | #N/A | \$0.00 | \$0 |
| Repair erosion - upgrade diversion ditches | | allow | | #N/A | \$0.00 | \$0 |
| Remove problem vegetation | | allow | 1 | #N/A | \$1,000.00 | \$1,000 |
| Repair animal damage | | allow | | #N/A | \$0.00 | \$0 |
| Repair/upgrade access controls | | allow | | #N/A | \$0.00 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 |
| SPILLWAY MAINTENANCE | | | | #N/A | | |
| Repair erosion | | m3 | | #N/A | \$0.00 | \$0 |
| Clear spillway | | each | | #N/A | \$0.00 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 |
| POST-CLOSURE WATER TREATMENT | | | | | | |
| Annual water treatment cost, from "Water Treatment" | | | | #N/A | \$0.00 | \$0 |
| <hr/> | | | | | | |
| Subtotal, Annual post-closure costs | | | | | | \$19,500 |
| Discount rate for calculation of net present value of post-closure cost, % | | | | 0.00% | | |
| Number of years of post-closure activity | | | | 3 years | | |
| Present Value of payment stream | | | | | | \$58,500 |

1 Mobilization/Demobilization

| ACTIVITY/MATERIAL | Notes | Unit | Quantity | Cost Code | Unit Cost | Cost |
|---|---|-----------|----------|-----------|-----------|------------|
| MOBILIZE HEAVY EQUIPMENT | | | | | | |
| | | | | #N/A | | |
| Excavators | | each | | #N/A | 0 | \$0 |
| Dump trucks | | each | | #N/A | 0 | \$0 |
| Dozers | | each | | #N/A | 0 | \$0 |
| Demolition shears | | each | | #N/A | 0 | \$0 |
| Crane | | each | | #N/A | 0 | \$0 |
| Loader | | each | | #N/A | 0 | \$0 |
| Compactor | | each | | #N/A | 0 | \$0 |
| Light duty vehicles | | each | | #N/A | 0 | \$0 |
| Other - program equipment | Equipment list from LUP application @ \$1000 each way | | | | 1000 | \$0 |
| MOBILIZE MISC. EQUIPMENT | | | | | | |
| | | | | #N/A | | |
| Pump shipping | | each | | #N/A | 0 | \$0 |
| Pipe shipping | | m | | #N/A | 0 | \$0 |
| Minor tools and equipment | | allow | | #N/A | 0 | \$0 |
| Truck tires | | allow | | #N/A | 0 | \$0 |
| Other | | | | #N/A | 0 | \$0 |
| MOBILIZE CAMP | | | | | | |
| | | | | #N/A | | |
| Reclamation activities | No camp | allow | | #N/A | 0 | \$0 |
| Long term reclamation activities (eg pump flooding) | | allow | | #N/A | 0 | \$0 |
| MOBILIZE WORKERS | | | | | | |
| | | | | #N/A | | |
| Reclamation activities - transport | 5 workers - bused in daily 50 km by 15 days | each | | MWs | 100 | \$0 |
| Reclamation activities - incl. travel time | Wages for 5 workers - 8 hr shifts for 15 days | inhours | | Lab-usl | 43.98 | \$0 |
| Long term reclamation activities (eg pump flooding) - transport | | each | | #N/A | 0 | \$0 |
| Long term reclamation activities (eg pump flooding) - travel time | | each | | #N/A | 0 | \$0 |
| Monitoring Airfare | | each | | #N/A | 0 | \$0 |
| WORKER ACCOMODATIONS | | | | | | |
| | | | | #N/A | | |
| Reclamation activities | 5 people for 15 days | months | | ACCMh | 175 | \$0 |
| Long term reclamation activities (eg pump flooding) | | manmonths | | #N/A | 0 | \$0 |
| MOBILIZE FUEL | | | | | | |
| | | | | #N/A | | |
| Fuel freight - reclamation activities | | litre | | #N/A | 0 | \$0 |
| Fuel freight - long reclamation activities | | litre | | #N/A | 0 | \$0 |
| Fuel freight accomodations | | litre | | #N/A | 0 | \$0 |
| WINTER ROAD | | | | | | |
| | | | | #N/A | | |
| Construction and operation | | km | | WRCI | 2000 | \$0 |
| Limited winter use | | km | | #N/A | 0 | \$0 |
| Winter road tarriff | | km | | #N/A | 0 | \$0 |
| DEMOBILIZE OTHER INFRASTRUCTURE AND SITE EQUIPMENT | | | | | | |
| | | | | #N/A | | |
| Excavators | | km | | #N/A | 0 | \$0 |
| Dump trucks | | km | | #N/A | 0 | \$0 |
| Dozers | | km | | #N/A | 0 | \$0 |
| Demolition shears | | km | | #N/A | 0 | \$0 |
| Crane | | km | | #N/A | 0 | \$0 |
| Loader | | km | | #N/A | 0 | \$0 |
| Compactor | | each | | #N/A | 0 | \$0 |
| Light duty vehicles | | km | | #N/A | 0 | \$0 |
| Other - program equipment | Equipment list from LUP application @ \$1000 each way | | | | 1000 | \$0 |
| DEMOBILIZE CAMP | | | | | | |
| | | | | #N/A | | |
| | | allow | | #N/A | 0 | \$0 |
| DEMOBILIZE WORKERS | | | | | | |
| | | | | #N/A | | |
| crew travel time | | mandays | | #N/A | 0 | \$0 |
| crew transportation | 5 workers - bused out daily 50 km by 15 days | each | | MWs | 100 | \$0 |
| WINTER ROAD | | | | | | |
| | | | | #N/A | | |
| Construction and operation | | km | | #N/A | 0 | \$0 |
| Limited winter use | | km | | #N/A | 0 | \$0 |
| Winter road tarriff | | km | | #N/A | 0 | \$0 |
| Mobilization/Demobilization Cost | | | | | | \$0 |

Unit Cost Table (for refining unit costs see "Estimator" worksheet)

Filter by unit

| ITEM | Detail | COST CODE | UNITS | LOW \$ | HIGH \$ | SPECIFIED \$ | COMMENTS |
|---|---|-----------|--------|----------|---------|--------------|--|
| Accommodation | | | | | | | |
| | | ACCM | manday | 100.00 | 175.00 | | |
| Buildings - Decontaminate | | | | | | | |
| | Asbestos | BDA | m2 | 25.60 | 51.20 | | Low: removal of asbestos siding & flooring; High: removal of insulated pipes, friable asbestos |
| Buildings - Remove | | | | | | | |
| | areas are per floor of 3 m average height | | | | | | |
| | Wood | BRW | m2 | 27.50 | 41.00 | | |
| | Concrete | BRC | m2 | 40.00 | 65.00 | | |
| | Steel - teardown | BRS1 | m2 | 45.00 | 65.00 | | |
| | Steel - for salvage | BRS2 | m2 | 67.00 | 100.00 | | |
| Concrete work | | | | | | | |
| | Small pour | CSF | m3 | 426.50 | 639.75 | | Low: YK; High=1.5xLow |
| | Large pour | CLF | m3 | 353.50 | 530.25 | 2,130.00 | Specified: concrete crown pillar |
| Contaminated Soils | | | | | | | |
| | Remediate on site | CSR | m3 | 47.00 | 146.00 | | |
| | Env. investigation Phase I/II | CSEI | each | 25000.00 | | | Low: small, "clean" site |
| Dozing | | | | | | | |
| | doze rock piles | DR | m3 | 1.05 | 2.40 | | Low cost: doze crest off dump |
| | doze overburden/soil piles | DS | m3 | 0.95 | 3.80 | | High cost: push up to 300 m |
| Excavate Rock; Low Spec's and QA/QC | | | | | | | |
| | drill/blast/load/short haul | RB1 | m3 | 11.40 | 17.05 | | Low:quarry operations for bulk fill |
| | drill/blast/load/long haul | RB2 | m3 | 12.05 | 17.80 | | |
| | RB1 + spread and compact | RB3 | m3 | 12.05 | 17.80 | | |
| | RB2 + spread and compact | RB4 | m3 | 12.70 | 30.75 | | |
| | Specified activity | RBS | m3 | | | | |
| Excavate Rock; High Spec's and QA/QC | | | | | | | |
| | drill/blast/load/short haul | RC1 | m3 | | | | (e.g. ditch/spillway excavation) |
| | drill/blast/load/long haul | RC2 | m3 | 12.70 | 18.40 | | Low:foundation excavation;High:spillway excavation |
| | RC1 + spread and compact | RC3 | m3 | 12.70 | 18.40 | | e.g. cover construction |
| | RC2 + spread and compact | RC4 | m3 | 13.50 | 19.20 | | e.g. cover construction |
| | Specified activity | RCS | m3 | | | 175.00 | Specified-drift excavation |
| Excavate Rip Rap | | | | | | | |
| | drill/blast/load/short haul/place | RR1 | m3 | 13.50 | 17.75 | | High: quarry & place rip rap in channel |
| | drill/blast/load/long haul/place | RR2 | m3 | 13.50 | 20.65 | | |
| | source is waste dump/short haul | RR3 | m3 | 5.20 | 7.00 | | |
| | source is waste dump/long haul | RR4 | m3 | 5.70 | 7.60 | | |
| | specified rip rap source | RR5 | m3 | | | | |
| Excavate Soil; Low Spec's and QA/QC | | | | | | | |
| | clear & grub | SBC | m2 | 3.40 | 5.00 | | |
| | excavate/load/short haul | SB1 | m3 | 4.30 | 5.90 | | |
| | excavate/load/long haul | SB2 | m3 | 4.30 | 7.30 | | |
| | SB1 + spread and compact | SB3 | m3 | 4.50 | 6.50 | | Low: non-engineered; High:engineered |
| | SB2 + spread and compact | SB4 | m3 | 5.50 | 11.00 | | Low: non-engineered; High:engineered |
| | Specified activity | SBS | m3 | 3.20 | 6.00 | | Low: rehandle waste rock dump by dozing; High:rehandle waste rock by hauling |
| | Tailings | SBT | m3 | 1.35 | 3.70 | 15.50 | Low:doze frost heaves; High:contour surface - wet or frozen; Specified:haul/place wet infill |
| Excavate Soil, High Spec's and QA/QC | | | | | | | |
| | excavate/load/short haul | SC1 | m3 | 6.80 | 9.30 | | |
| | excavate/load/long haul | SC2 | m3 | 7.10 | 11.75 | | |
| | SC1 + spread and compact | SC3 | m3 | 8.50 | 14.20 | | Low: non-engineered; High:engineered |
| | SC2 + spread and compact | SC4 | m3 | 8.90 | 23.20 | | Low: non-engineered; High:engineered (e.g. complex covers, low volume dam construction) |
| | Specified activity | SCS | m3 | | | 18.80 | Backfill adit with waste rock |
| Fence | | | | | | | |
| | | FNC | m | 13.55 | 203.00 | | |
| Fuel and Electricity | | | | | | | |
| | Fuel operating cost automotive | FOA | litre | 1.05 | | | |
| | automotive | FONA | litre | 0.99 | 1.31 | | |
| | Fuel mobilization | FM | litre | 0.22 | 0.42 | | High: winter road usage |
| | Electricity | FE | kW-h | 0.17 | 0.19 | 0.49 | Low and High:Yellowknife; Specified:diesel generator |
| Geo-Synthetics | | | | | | | |
| | geotextile | GST | m2 | 3.44 | | | Supply and install |
| | geogrid | GSG | m2 | 5.75 | | | |
| | liner, HDPE | GSHDPE | m2 | 7.95 | | | Supply and install; large quantity |
| | liner, ES3 | GSES3 | m2 | 20.20 | | | FOB Yellowknife |
| | geosynthetic installation | GSI | m2 | 3.16 | 14.00 | | Low:geotextile; High:ES3 or HDPE |
| | bentonite soil ammendment | GGBA | tonne | 308.30 | 348.50 | | FOB Edmonton, add shipping & mixing |
| Grouting (/m3 of rock grouted) | | | | | | | |
| | | grout | m3 | 236.55 | 286.75 | | High: cement, FOB Yellowknife |
| Labour & Equipment Rates | | | | | | | |
| | Manager | Sman | \$/hr | 125.00 | | | |
| | Superintendent | | \$/hr | 103.54 | | | |
| | Registered engineer | Eng | \$/hr | 220.00 | | | |
| | Environmental coordinator | Envco | \$/hr | 74.16 | | | |
| | Electrician | Elec | \$/hr | 74.00 | | | |
| | Journeyman - various | Jour | \$/hr | 71.79 | | | |
| | Labour - skilled | Lab-s | \$/hr | 49.60 | | | |
| | Labour - unskilled | Lab-us | \$/hr | 43.98 | 50.00 | | |
| | Equipment operator | oper | \$/hr | 65.00 | 80.00 | | |

Unit Cost Table (for refining unit costs see "Estimator" worksheet)

Filter by unit

| | | | | | |
|--|---------|----------|----------|----------|--|
| Heavy duty mechanic | mech | \$/hr | 72.85 | | |
| Water treatment plant operator | oper-wt | \$/hr | 59.86 | | |
| Security / first aid | safety | \$/hr | 66.97 | | |
| Administrative staff | admin | \$/hr | 57.89 | | |
| Equipment rates include operator and fuel unless specified | | | | | |
| Loader - 4 cu.yd (3.06m3) | load-s | \$/hr | 175.00 | | |
| Loader - 7 cu.yd (5.35m3) | load-l | \$/hr | 315.00 | | |
| Excavator - 26.76-30.84 tonnes | exc-s | \$/hr | 190.00 | | |
| Excavator - 68.95+tonnes | exc-l | \$/hr | 420.00 | | |
| Grader | grad | \$/hr | 190.00 | | |
| Dump truck off hwy 30-50 tonnes | truck-s | \$/hr | 225.00 | | |
| Dump truck off hwy 55-75 tonnes | truck-l | \$/hr | 300.00 | | |
| dozer, small | dozers | \$/hr | 205.00 | 260.00 | |
| dozer, large | dozerl | \$/hr | 490.00 | 565.00 | |
| smooth drum compactor | comp | \$/hr | 155.00 | | |
| scooptram, 6 yd3 bucket | scoop | \$/hr | 170.00 | | |
| flat bed truck with hiab | hiab | \$/hr | 155.00 | | |
| fuel truck | ftruck | \$/hr | 150.00 | | |
| water truck | wtruck | \$/hr | 150.00 | | |
| Mobilize Heavy Equipment | | | | | |
| Road access | MHER | kmtonne | 3.40 | 10.25 | |
| Air access | MHEA | kmtonne | 12 | | cargo rate>500lb |
| Mobilize Camp | | | | | |
| Road access | MCR | each | 50000 | | refurbish existing camp |
| Mobilize Workers | | | | | |
| flight | MW | each | 4500.00 | 9100.00 | Low:e.g. 8 passenger; High: Dash 7 |
| Oil Removal | | | | | |
| oil removal | OR | litre | 0.43 | 1.20 | Low:waste oil heater; High: ship offsite |
| PCB Removal | | | | | |
| Remove from site | PCBR | litre | 40.20 | 46.90 | Low: shipping, handling & disposal from Yellowknife |
| Pipes, small (<6in dia.) | | | | | |
| remove/dispose on site | PSR | m | 1.00 | 24.00 | Low: remove/dispose on site; High: remove/re-use |
| supply | PSS | m | 6.10 | 11.10 | Low:supply; High:supply and ship |
| install | PSI | m | 25.00 | | |
| Pipes, large (>6in dia.) | | | | | |
| remove/dispose on site | PLR | m | 22.00 | 72.00 | Low: remove/dispose on site; High: remove/re-use |
| supply | PLS | m | 129.00 | 143.00 | Low:supply; High:supply and ship |
| install | PLI | m | 50.00 | | |
| Power Lines | | | | | |
| remove/dispose on site | POWR | each | 25.50 | | |
| Process Chemicals | | | | | |
| Remove from site | PCR | kg | 0.45 | 2.50 | |
| Pumps | | | | | |
| Pump capital cost | PCR | each | ##### | | |
| Pump shipping | PS | each | 2500.00 | | |
| Pump maintenance | PM | each | 20000.00 | | |
| Pump sand BackFill | | | | | |
| | BF | m3 | 85.00 | 300.00 | |
| Scarify - road/mine site | | | | | |
| | SCFY | ha | 4300 | 6030 | 2150 |
| Shaft, Raise & Portal Closures | | | | | |
| Shaft & Raises | SR | m2 | 645 | 2132 | Low:pre-cast concrete slabs, little site prep. Area=shaft+>1m all around |
| Portals | POR | m3 | 18.8 | 250 | 1200.00 |
| Site Inspection Report | | | | | |
| | RPT | each | 10000.00 | 20000.00 | |
| SpillWay - Clear | | | | | |
| | CSW | each | 3000.00 | 7000.00 | |
| Survey/Instrumentation | | | | | |
| | SI | each | 1800 | 3600 | 2 person crew |
| Treatment Plant - Construct | | | | | |
| Small (< 1000 m3/d) | BTPS | lump sum | 1218600 | 2437300 | |
| Large (> 1000 m3/d) | BTPL | lump sum | 2437300 | 42650200 | |
| Treatment Plant - Operate | | | | | |
| | OTP | m3 | 0.35 | 2 | |
| Vegetation | | | | | |
| Hydroseed, Flat | VHF | ha | 4000.00 | | |
| Hydroseed, Sloped | VHS | ha | 6000.00 | | |
| veg. Blanket/erosion mat | VB | ha | | | |
| Tree planting | VT | ha | | | |
| Wetland species | VW | ha | 50000.00 | 47.72 | Specified= /m3, Wetland Growth Media Substrate mixed and installed (sand-local, biochar and fertilizer, woodchips-local) |
| Water Sampling/Analysis/Reporting | | | | | |
| | WS | each | 7000.00 | 10000.00 | |
| Water Treatment Chemicals | | | | | |
| ferric sulphate | ferric | kg | 1.19 | | |
| ferrous sulphate | ferrous | kg | 1.32 | | |
| lime | lime | kg | 0.51 | | |
| hydrogen peroxide, 35% | hperox | kg | 1.50 | | |
| Sodium Metabisulfate | Nametab | kg | 1.18 | | |
| Caustic soda, 50% | caustic | kg | 0.74 | | |

Unit Cost Table (for refining unit costs see "Estimator" worksheet)

| Filter by unit | | | | |
|---|----------|---------|---------|--------------------|
| Sulfuric acid, 93% | sulfuric | kg | 0.31 | |
| flocculant | flocc | kg | 6.00 | |
| copper sulphate | copper | kg | | |
| shipping | shipping | kg | 0.20 | |
| Winter Road | | | | |
| Construction | WRC | km | 2000.00 | 11500.00 |
| Usage | WRU | kmtonne | 0.29 | |
| Well Abandonment | | | | |
| All wells - Drilled / Cased | WL | m | 12500 | - |
| Sweet Well - Completed / Active / Inactive | | | | |
| | SWWL1 | m | 56600 | 0 - 1000 m |
| | SWWL2 | m | 71200 | 1000 - 2000 m |
| | SWWL3 | m | 88000 | 2000 - 3000 m |
| | SWWL4 | m | 104900 | >3000 m |
| Sour Well (H2S > 1%) - Completed / Active / Inactive | | | | |
| | SRWL1 | m | 74700 | 0 - 1000 m |
| | SRWL2 | m | 94400 | 1000 - 2000 m |
| | SRWL3 | m | 116500 | 2000 - 3000 m |
| | SRWL4 | m | 138600 | >3000 m |
| Source Water Well | | | | |
| | WWL1 | m | 5000 | 0 - 150 m |
| | WWL2 | m | 10000 | 151 - 300 m |
| | WWL3 | m | 30000 | >300 m |
| Vent Flow / Gas Migration | VFGM | each | 87200 | - |
| Additional Completion Zones | ACZ | each | | Add 30% per zone - |
| Facility Abandonment | | | | |
| Oil / bitumen processing or injection / disposal facility | | | | |
| | OBP1 | m3/day | 50000 | 0 - 50 m3/d |
| | OBP2 | m3/day | 100000 | >50 m3 < 500 m3/d |
| | OBP3 | m3/day | 200000 | >50 m3 < 3000 m3/d |
| | OBP4 | m3/day | 400000 | >3000 m3/d |
| Gas processing facility | | | | |
| | GPF1 | m3/day | 192900 | 0 - 999 e3m3/d |
| | GPF2 | m3/day | 372200 | 1000 - 2999 e3m3/d |
| | GPF3 | m3/day | 500700 | 3000 - 4999 e3m3/d |
| | GPF4 | m3/day | 638700 | >5000 e3m3/d |
| Gas dehydration facility | | | | |
| | GDF1 | m3/day | 53000 | 0 - 299 e3m3/d |
| | GDF2 | m3/day | 132500 | 300 - 1499 e3m3/d |
| | GDF3 | m3/day | 238700 | >1500 e3m3/d |
| Compressor stations | | | | |
| | CST1 | KW | 46600 | 0 - 599 KW |
| | CST2 | KW | 113600 | 600 - 2999 KW |
| | CST3 | KW | 210500 | >3000 KW |
| Battery sites | | | | |
| | BAT1 | m3/day | 46600 | 0 - 49 m3/d |
| | BAT2 | m3/day | 136400 | 50 - 499 m3/d |
| | BAT3 | m3/day | 244300 | 500 - 1500 m3/d |
| | BAT4 | m3/day | 353100 | >1500 m3/d |
| Battery sites w/ separation, compression, injection and/or disposal equipment | | | | |
| | BATS1 | m3/day | 71900 | 0 - 49 m3/d |
| | BATS2 | m3/day | 158800 | 50 - 499 m3/d |
| | BATS3 | m3/day | 296900 | 500 - 1500 m3/d |
| | BATS4 | m3/day | 406200 | >1500 m3/d |
| Satellite batteries | | | | |
| | SBAT1 | m3/day | 49600 | 0 - 99 m3/d |
| | SBAT2 | m3/day | 74400 | >100 m3/d |
| Other stations | OST | each | 39900 | |
| H2S premium (>1%) | H2S | each | | Add 10% |
| Legacy premium (Pre 1990) | LEG | each | | Add 20% |


Unit Cost Estimator

1 Equipment Productivity Figures and Graphs have been reproduced from Caterpillar Performance Handbook - Edition 32

| EXCAVATION | |
|--|--------------------------|
| Productivity | |
| Machine Cat 345 B | |
| bucket capacity | 2.4 m ³ |
| fill factor | 75% % |
| cycle time | 45 seconds |
| operator skill | 80% % |
| machine availability | 83% % |
| altitude adjustment | 100% % |
| Hourly productivity | 95.62 m ³ /hr |
| Operating Costs | |
| - Contractor | |
| Contractor hourly rate | \$150.00 \$/hr |
| Excavation cost - contractor rate | 1.57 \$/m ³ |
| - Owner | |
| ownership, daily | \$/day |
| maintenance | \$/hr |
| fuel | \$/hr |
| consumables (cutters, tires) | \$/hr |
| operator | \$/hr |
| Owner hourly rate | \$0.00 \$/hr |
| Excavation cost - owner rate | \$0.00 \$/m ³ |
| Excavation cost - select contractor or owner rate (D22 or D31) | \$/m ³ |

| HAUL AND DUMPING | |
|--|--------------------------|
| Productivity | |
| Machine 769 rock truck | |
| truck capacity | 24 m ³ |
| fill factor | 80% % |
| load time | 6.0 min. |
| haul distance | 1.5 km |
| average velocity | 20.0 km/hr |
| haul time + return time | 9.0 min. |
| wait time | 0.5 min. |
| dump time | 1.0 min. |
| cycle time | 16.5 min. |
| machine availability | 83% % |
| altitude adjustment | 100% % |
| Hourly productivity | 13.7 re. min/cycle |
| Hourly productivity | 84.1 m ³ /hr |
| Operating Costs | |
| - Contractor | |
| Contractor hourly rate | \$140.00 \$/hr |
| Haul and Dump - contractor rate | 1.66 \$/m ³ |
| - Owner | |
| ownership, daily | \$/day |
| maintenance | \$/hr |
| fuel | \$/hr |
| consumables (cutters, tires) | \$/hr |
| operator | \$/hr |
| Owner hourly rate | \$0.00 \$/hr |
| Haul/Dumping Cost - owner rate | \$0.00 \$/m ³ |
| Haul/Dumping Cost - select contractor or owner rate (I22 or I31) | \$/m ³ |

| SPREADING/DOZING | |
|---|--------------------------|
| Productivity | |
| Machine Cat D8 | |
| Estimate production using example curves provided or equivalent from other supplier | 600 m ³ /hr |
| Correction factors (see table provided) | |
| operator skill | 0.75 |
| material type, see table | 0.80 |
| slot dozing | 1.00 |
| side by side dozing | 1.00 |
| visibility | 1.00 |
| job efficiency | 0.83 |
| altitude adjustment | 1.00 |
| slope adjustment | 1.00 |
| Hourly productivity | 298.8 m ³ /hr |
| Operating Costs | |
| - Contractor | |
| Hourly rate - contractor supplied | \$190.00 \$/hr |
| Dozing - contractor rate | 0.64 \$/m ³ |
| - Owner | |
| ownership, daily | \$/day |
| maintenance | \$/hr |
| fuel | \$/hr |
| consumables (cutters, tires) | \$/hr |
| operator | \$/hr |
| Owner hourly rate | \$0.00 \$/hr |
| Spreading/Dozing Cost - owner rate | \$0.00 \$/hr |
| Spreading/Dozing Cost - select contractor or owner rate (N22 or N31) | \$/m ³ |



KEY
 A — D11R-11U
 B — D11R-CD
 C — D10R-10U
 D — D9R-9U
 E — D8R-DSR Series II-8U
 F — D7R Series II-7U
 G — D7G-7U


NOTE: This chart is based on numerous field studies made under varying job conditions. Refer to correction factors following these charts.

| Excavator | | | |
|--|-----------|----------|---------|
| | Cat 320 | Cat 325B | Cat 375 |
| heaped bucket capacity, m ³ | 1.5 | 2.2 | 5.4 |
| Typical Cycle Times (seconds) | | | |
| easy dozing, shallow digging, s.m.s. | 16 | 18 | 20 |
| med. to hard digging, rocky soil, s. | 23 | 23 | 25 |
| tough digging, sandstone, caliche. | 27 | 29 | 35 |
| Material Fill Factor (% of heaped bucket capacity) | | | |
| Moist loam or sandy clay | 100 - 110 | | |
| sand and gravel (not till) | 95 - 110 | | |
| hard tough clay | 80 - 90 | | |
| rock - will blasted | 60 - 75 | | |
| rock - poorly blasted | 40 - 60 | | |
| Operator Skill | | | |
| Correction factor | poor | average | good |
| | 0.6 | 0.75 | 1 |
| Machine availability | | | |
| Correction factor | poor | average | good |
| | 0.9 | 0.95 | 1 |

| Trucking | | | |
|---|-----------|----------|----------|
| | Cat 771 D | Cat 777D | Cat 789C |
| Truck capacity - heaped, m ³ | 27.5 | 60.5 | 137 |

| Dozing | | |
|--|--------------------|--------------------|
| | TRACK TYPE TRACTOR | WHEEL TYPE TRACTOR |
| OPERATOR — | | |
| Excellent | 1.00 | 1.00 |
| Average | 0.75 | 0.60 |
| Poor | 0.60 | 0.50 |
| MATERIAL — | | |
| Loose stockpile | 1.20 | 1.20 |
| Hard to cut, frozen — | | |
| with tilt cylinder | 0.80 | 0.75 |
| without tilt cylinder | 0.75 | — |
| Hard to drive "dead" (dry, non-cohesive material) or very sticky material | 0.80 | 0.80 |
| Rock, ripped or blasted | 0.60-0.80 | — |
| SLOT DOZING | 1.20 | 1.20 |
| SIDE BY SIDE DOZING | 1.15-1.25 | 1.15-1.25 |
| VISIBILITY — | | |
| Dust, rain, snow, fog or darkness | 0.80 | 0.70 |
| JOB EFFICIENCY — | | |
| 50 m ³ /hr | 0.83 | 0.83 |
| 40 m ³ /hr | 0.67 | 0.67 |
| BULLDOZER* | | |
| Adjust based on SAE capacity relative to the blade blade used in the Estimated Dozing Production graphs. | | |
| GRADES — See following graph. | | |

*NOTE: Angling blades and cushion tires are not considered production dozing tools. Depending on job conditions, the A-Blade and C-Blade will average 50-75% of straight blade production.



The functio

ons in this worksheet serve as a back up in the event that the menu item "Add-Ins" is

Save file before clearing all data

Shows both active worksheet as well as table of Unit Costs in a separate wi

Prints all worksheets except unit costs

Prints all worksheets

not shown

ndow

in Excel menu bar