



# Husky Energy

	<b>S12F-007</b> Commenced mulching of access, Quarry M, airstrip and campsite.	Quarry M and campsite have been mulched. Airstrip mulching in progress. Access ROW cleared from Km 11 to Km 19. Test Pitting quarries. Quarry A is unsuitable and will not be used.			0
<b>Week Ending</b>	<b>Weekly Activities by Land Use Permit</b>	<b>Progress</b>	<b>Total Water Usage (m3)</b>	<b>Wildlife Sightings</b>	<b>Spills/Incidents</b>
<b>February 3/2013</b>	<b>S11T-002</b> - Winter access is complete. Currently on maintenance/	Maintaining road with graders and water trucks	2189	24	0
	<b>S11A-003</b> – Continue to rig in equipment for testing	Changed hole over from water to frac oil. Prepare to conduct tests			0
	<b>S12X-006</b> – Drilling bedrock well at MW-09 and shallow well at MW-11	MW-09 Drilled to TD and well on flow test MW11 Drilled to 7m and installed casing and thermistor string			20 litre hydraulic spill from compressor. Most contained within unit and on tarp underneath. Scraped up approximately 2 litres along with snow and ice for disposal.
	<b>S12F-007</b> – Mulching access and quarries	Access mulching complete between Km 7-19; Quarry M; airstrip and campsite. Test pitting Quarry B and M. Prepping Quarry M for excavation. Survey and prep bridge crossings for pile installation			0



# Husky Energy

Week Ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
February 10, 2012	S11T-002- Winter access complete.	Maintaining winter access and ice bridge.	2700	17	0
	S11A-003- Moving equipment into N-09 and H-64. Prep to frac on N-09	N-09 – rig up to frac. H-64 – move service rig and equipment onto site. Conduct frac on N-09			0
	S12X-006- Rotary and auger drilling. Flow and step testing on MW-09	Drilling – rotary - MW-19 to 147m log and abandon. Auger rig - MW 12 drilled to 30m. Plugged back to 16m. Thermistor string installed. Move to MW19. Flow testing at MW-09			0
	S12F-007- Complete mulching and commence construction of all weather road and bridge installation.	Construct all weather access from Km 19 – 17. Pushing snow on remainder of access. Excavate construction fill from Quarry M. Mulch access between Km 19-19.5 Pile installation, rock armour at Bogg Creek.			0

Week Ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
<b>February 17, 2013</b>	<b>S11T-002</b> Winter access is complete. Currently on maintenance.	Maintaining road with graders and water trucks. Voluntary Safety Stand down Feb. 13-15	852	8	Minor drips and spills cleaned up at camps.
	<b>S11A-003</b> Completion and testing operations at N-09 and H-64	H-64 – testing – N-09 – testing – NEB Stop Work Order Feb 13-15			Minor drips and spills cleaned up on site
	<b>S12X-006</b> Rotary rig – MW-06 Auger Rig – MW-19B Productivity testing MW-09	Drill (rotary) MW-06 to TD. Prepare to abandon and move to MW-09B Move auger drill at MW-19B repair rig. Monitor recovery from productivity testing at MW-09. Voluntary Safety Stand down Feb. 13-15			13/01/13 ~1m <sup>3</sup> of drilling fluid spilled while offloading at surface containment site.  16/01/13 ~0.1m <sup>3</sup> of sewage spilled while moving storage tank during rig move.
	<b>S12F-007</b> Construct All Weather Road and Bridges	Construct all weather road between Km 19 and 15.25. with material from Quarry M Begin stripping Quarry B and construct access. Complete decking on bridge at Bogg Creek. Test pitting at Quarry A Voluntary Safety Stand down Feb. 13-15			0



# Husky Energy

Week Ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
February 24, 2013	<b>S11T-002</b> Winter access complete	Maintaining road with graders and water trucks.	1152	11	Feb 21 - 15 ltr antifreeze, 4 ltr motor oil, 1 ltr power steering fluid released at base of Km 38 hill during collision. Spill was cleaned up and contaminated snow collected for disposal on Feb 22.
	<b>S11A-003</b> Completion and testing operations at N-09 and H-64	N-09 conducted second fracture stimulation H-64 acidized and swabbed perforated interval			0
	<b>S12X-006</b> Rotary rig drilling at MW-09. Auger rig drilling at MW-17	Move rotary rig to MW-09B. Drilled to TD, logged ran casing and screen. Rigging up for production testing. Preparing to demobilize rig from the project. Complete auger drilling at M-19B. Complete as a shallow monitoring well. Drill and install thermistor string. Move auger rig to MW-17 and commence drilling. Disposed of 16m3 of fresh water and cuttings to pond in Quarry M.			0

Week Ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
February 24, 2013 (con't)	<b>S12F-007</b> Camp access and camp pad construction. Quarry operations at Quarry B. Bridge installation at Km 16	Construct access to campsite and pad campsite. Continue access construction between Km 15 and Km 16. Temporarily suspended excavation in Quarry M and began excavations in Quarry B. Move fuel tanks onto campsite pad. Begin piling installation at creek crossing – Km 16			0
	<b>Quarry B volume (Feb. 19-24)*</b>	15,845 m <sup>3</sup>			
	<b>Quarry M volume (Jan 28-Feb 24)*</b>	15,214 m <sup>3</sup>			
	*In situ volume (=71% of hauled volume)				