

Week ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
March 3, 2013	<b>S11T-002</b> Winter access construction complete	Maintaining road with graders and water trucks.	1973	9	Minor drips and spills cleaned up at camps
	<b>S11A-003</b> Completion and testing operations at N-09 and H-64	N-09 Flow/swab on cleanup H-64 Flow/swab on cleanup			Minor drips and spills cleaned up on site.
	<b>S12X-006</b> Rotary rig drilling at MW-09B Auger rig drilling at MW-17	Rotary rig complete drilling and flow testing at MW-09B. Rig out rotary rig and begin moving out. Auger rig completed drilling and installed thermistors at MW-16, MW-13, MW-09, MW-04. Drilling a MW-01			0
	<b>S12F-007</b> Camp access and camp pad construction. Quarry operations at Quarry B. Bridge installation at Km 16	Construct and pad campsite. Prepare fuel tank farm. Continue access construction between Km 14 and Km 15. Excavation in Quarry B. Complete bridge installation at Km 16. Commence bridge piling installation at Km 18.			0
	<b>Quarry B (cumulative volume)*</b>	34,435 m <sup>3</sup>			
	<b>Quarry M (cumulative volume)*</b>	15,214 m <sup>3</sup>			
	*In situ volume (=71% of hauled volume)				

Week ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
March 10, 2013	<b>S11T-002</b> Winter access construction complete	Maintaining road with graders and water trucks.	1332	10	Minor drips and spills cleaned up at camps
	<b>S11A-003</b> Completion and testing operations at N-09 and H-64	N-09 Flow on cleanup H-64 Flow/swab on cleanup De-mobilize equipment off the project			Minor drips and spills cleaned up on site.
	<b>S12X-006</b> Rotary rig drilling at MW-09B Auger rig drilling at MW-17	Install packers at MW-09A, MW-09B and MW-19B. De-mobilize equipment – complete. Waiting on lab analyses for drilling fluids disposal options			0
	<b>S12F-007</b> Camp access and camp pad construction. Quarry operations at Quarry B. Bridge installation at Km 16	Complete fuel tank farm and begin filling. Access construction between Km 9 and Km 10. Excavation in Quarry B. Complete bridge installation at Km 18 and construct approaches.			20litres of hydraulic fluid spilled at truck shop. 20litres cleaned up.
	<b>Quarry B (cumulative volume)*</b>	53,296m <sup>3</sup>			
	<b>Quarry M (cumulative volume)*</b>	15,214 m <sup>3</sup>			
	*In situ volume (=71% of hauled volume)				

Week ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
March 17, 2013	<b>S11T-002</b> Winter access construction complete	Maintaining road with graders and water trucks.	1944	7	Minor drips and spills cleaned up at camps
	<b>S11A-003</b> Testing operations at N-09 and H-64	N-09 Flow on cleanup H-64 shut in. De-mobilize equipment off the project			Minor drips and spills cleaned up on site.
	<b>S12X-006</b> Drilling complete	All equipment demobilized from site. Prepare lab analyses for drill waste disposal options			0
	<b>S12F-007</b> All weather road construction. Excavation operations at Quarry B.	Access construction between Km 6.5 and Km 10. Excavation in Quarry B.			0.
	<b>Quarry B (cumulative volume)*</b>	68,689m <sup>3</sup>			
	<b>Quarry M (cumulative volume)*</b>	15,214 m <sup>3</sup>			
	*In situ volume (=71% of hauled volume)				

Week ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
March 24, 2013	<b>S11T-002</b> Winter access construction complete	Maintaining road with graders and water trucks. Decommission road from Km 25 – Km 47	1608	2	Minor drips and spills cleaned up at camps
	<b>S11A-003</b> Testing operations at N-09 and H-64	N-09 flow test and sample fluid. Shut in and demobilize equipment. H-64 shut in. Completions camp demobilization			0
	<b>S12X-006</b> Drilling complete	Demobilization complete. Dispose of drilling waste to Quarry B			0
	<b>S12F-007</b> All weather road construction. Excavation operations at Quarry B.	Access construction between Km 6.5 and Km 4. Excavation in Quarry B.			0
	<b>Quarry B (cumulative volume)*</b>	81,835m <sup>3</sup>			
	<b>Quarry M (cumulative volume)*</b>	15,214 m <sup>3</sup>			
	*In situ volume (=71% of hauled volume)				



# Husky Energy

Week ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
March 31, 2013	<b>S11T-002</b> Winter access operations complete	<ul style="list-style-type: none"> <li>Decommission winter road</li> <li>Move construction camp to year-round campsite</li> </ul>	348	To be updated	Minor drips and spills cleaned up at campsite
	<b>S11A-003</b> Operations at N-09 and H-64 complete	Demobilization complete			0
	<b>S12X-006</b> Drilling complete	Demobilization complete.			0
	<b>S12F-007</b> All weather road construction. Excavation operations at Quarry B.	<ul style="list-style-type: none"> <li>Sub-grade complete to barge landing.</li> <li>Excavation in Quarry B.</li> <li>Set up camp at year round campsite</li> </ul>			0
	<b>Quarry B (cumulative volume)*</b>	90,154m <sup>3</sup>			
	<b>Quarry M (cumulative volume)*</b>	15,214 m <sup>3</sup>			
	*In situ volume (=71% of hauled volume)				