

Q1198 Pointed Mountain Abandonment		Attachment to Recommendation MVLWB.50_Gantt Chart for Closure and Abandonment Activities			8-Aug-24											
Activity ID	Activity Name	Start	Finish	2025 2026 2027 2028 2029 2030												
<b>Q1198 Pointed Mountain Abandonment</b>		01-Sep-25	28-Sep-30	[Gantt bar]												
<b>Q1198.2 Level 2 Summary Schedule</b>		01-Sep-25	28-Sep-30	[Gantt bar]												
<b>Q1198.2.2 Project Execution</b>		01-Sep-25	28-Sep-30	[Gantt bar]												
<b>Q1198.2.2.5 Construction</b>		01-Sep-25	10-Mar-26	[Gantt bar]												
<b>Q1198.2.2.5.11 Pointed Mountain -North Construction (KP0.0 to KP19.3)</b>		01-Sep-25	10-Mar-26	[Gantt bar]												
RGT-CNPM2506	Barging (Option)	01-Sep-25	30-Sep-25	■ Barging (Option)												
RGT-CNPM2420	Pre Construction (Bridge Repair and Install 80' Bridge on Access Road)	01-Oct-25	30-Oct-25	■ Pre Construction (Bridge Repair and Install 80' Bridge on Access Road)												
RGT-CNPM1240	Mob to Camp	14-Nov-25	18-Nov-25	■ Mob to Camp												
RGT-CNPM2370	Construction ICE Bridge ( Pettoit River ) IB 1	18-Nov-25	07-Dec-25	■ Construction ICE Bridge ( Pettoit River ) IB 1												
RGT-CNPM2380	Construction ICE Bridge ( Liard River ) IB 2	08-Dec-25	03-Jan-26	■ Construction ICE Bridge ( Liard River ) IB 2												
RGT-CNPM2485	Winter Road Construction - Connector road (GNWT)	04-Jan-26	11-Jan-26	■ Winter Road Construction - Connector road (GNWT)												
RGT-CNPM1270	Build Winter Road to Pointed Mountain - Paramount Road (GNWT)	07-Jan-26	21-Jan-26	■ Build Winter Road to Pointed Mountain - Paramount Road (GNWT)												
RGT-CNPM1280	Construction PM-1 KP0 ( 2wks Demo and 4 wks Remediation)	22-Jan-26	22-Feb-26	■ Construction PM-1 KP0 ( 2wks Demo and 4 wks Remediation)												
RGT-CNPM2440	Build Ice bridge (Kotaneleele River) - IB 3	22-Jan-26	23-Feb-26	■ Build Ice bridge (Kotaneleele River) - IB 3												
RGT-CNPM2486	Winter Road Construction from PM-2 to PM-3	22-Jan-26	28-Jan-26	■ Winter Road Construction from PM-2 to PM-3												
RGT-CNPM1290	Construction PM-2 KP11	01-Feb-26	05-Feb-26	■ Construction PM-2 KP11												
RGT-CNPM1300	Construction PM-3 KP18	06-Feb-26	08-Feb-26	■ Construction PM-3 KP18												
RGT-CNPM1310	Construction PM-4 KP19	24-Feb-26	26-Feb-26	■ Construction PM-4 KP19												
RGT-CNPM2496	Construction PM-4A	26-Feb-26	07-Mar-26	■ Construction PM-4A												
RGT-CNPM1320	Demob from Camp	27-Feb-26	10-Mar-26	■ Demob from Camp												
RGT-CNPM2410	Pointed Mountain - Remove Winter Access - South (Roll Back)	27-Feb-26	10-Mar-26	■ Pointed Mountain - Remove Winter Access - South (Roll Back)												
<b>Q1198.2.2.3 Post Abandonment Environmental Monitoring Milestones</b>		22-Sep-26	28-Sep-30	[Gantt bar]												
<b>Q1198.2.2.3.2 Pointed Mountain</b>		22-Sep-26	28-Sep-30	[Gantt bar]												
RGT-CL1120	Pointed Mountain Environment Monitoring - Year 1	22-Sep-26	26-Sep-26	■ Pointed Mountain Environment Monitoring - Year 1												
RGT-CL1140	Pointed Mountain Environment Monitoring - Year 3	20-Sep-28	24-Sep-28	■ Pointed Mountain Environment Monitor												
RGT-CL1160	Pointed Mountain Environment Monitoring - Year 5	24-Sep-30	28-Sep-30	■												

■ Remaining Level of Effort   
 ■ Actual Work   
 ■ Critical Remaining Work  
■ Actual Level of Effort   
 ■ Remaining Work   
 ◆ Milestone



TASK filter: KS : Pointed Mountain\_1.  
Page 1 of 1