

From: [Benjamin Bey](#)
To: [Roberta Judas](#)
Cc: [Anneli Jokela](#)
Subject: RE: New File Uploaded - W2021L8-002
Date: May 22, 2024 11:17:43 AM
Attachments: [Cover Letter - Design Drawings and Construction Plan - Whatì Access Road Culvert Replacement Project - W2021L8-0002.pdf](#)

Good morning Roberta,

Thanks for flagging this to me! Yes, I agree with you that I should have provided some context for the submission. My apologies!

On March 1, 2024, the Board approved the Bridge Design and Construction Plan for Whatì Access Rehabilitation Project. The Plan was submitted on November 29, 2023, and in part, the INF's cover letter (see attached) committed to submitting an updated construction schedule from the contractor to the Board.

The Inspector has been duly notified and kept in the loop on all activities related to the project. Moving forward, I will submit some of these supplemental documents via email, and with the appropriate context.

I hope this is good enough in putting things into the correct perspectives.

Thanks,
Benjamin

From: Roberta Judas <rjudas@wlwb.ca>
Sent: Wednesday, May 22, 2024 9:41 AM
To: Benjamin Bey <Benjamin_Bey@gov.nt.ca>
Cc: Anneli Jokela <ajokela@wlwb.ca>
Subject: FW: New File Uploaded

EXTERNAL: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender's name and email address and know the content is safe.

Dzè nezi (Good day) Benjamin,

On May 14, 2024, the Wek'èezhì Land and Water Board received GNWT-INF's Updated Construction Schedule and Project Contact Information via the Boards' FTP Submissions using the Online Review System. There was no cover letter attached to the notification indicating why this was submitted (i.e., what conditions of the Licence is this notification addressing? Based on staff's review, it appears this is likely linked to Part B, Conditions 19 and 23 of the Licence). Please update the notification to include more information on this, either in a short cover letter or within the notification itself.

Board staff note that Part B, Conditions 19 and 23 indicate that the Inspector is to be notified

in addition to the Board. These types of notifications are typically received via email and include the Inspector. Given how this was submitted, it is unclear to Board staff whether the Inspectors were also notified, so we wanted to flag this as a reminder in case these notifications weren't also shared with the Inspector.

Nexè dzę newezǰ (Have a nice day),

Masi Cho (Thank you)!

Roberta Judas

Regulatory Technician II

Wek'èezhii Land and Water Board

P.O. Box 32 | Wekweeti, NT | X0E 1W0

Ph: 867.713.2501 | Fax: 867.713.2502

✉ rjudas@wlwb.ca | www.wlwb.ca



All correspondence to the Board, including emails, letters, faxes and attachments are public documents and may be posted to the public registry. Please consider the environment before printing this email.

From: webmaster@onlinereviewssystem.ca <webmaster@onlinereviewssystem.ca>

Sent: Tuesday, May 14, 2024 12:53 PM

To: Anneli Jokela <ajokela@wlwb.ca>

Subject: New File Uploaded

FTP Submissions

Wek'èezhii Land and Water Board

Project Name: Whati Access Road Rehabilitation Project

File Number: W2021L8-0002

Staff Contacts: Anneli Jokela

Document Description

Updated Construction Schedule and Project Contact Information.

Additional Notes for Staff

--

[Go to File Uploads page](#)

Please note this is a system generated email, so any feedback should be directed to webmaster@onlinereviewssystem.ca



Via Email

Mr. Mason Mantla
Chair
Wek'èezhì Land and Water Board
1-4905 48 STREET
YELLOWKNIFE NT X1A 3S3

November 29, 2023

Dear Mr. Mantla:

Submission of Design Drawings and Construction Plan: Whatì Access Road - W2021L8-0002

The Government of the Northwest Territories' Department of Infrastructure (GNWT-INF) is pleased to submit the attached Design Drawings and Construction Plan (The Design) for the construction of a 14-meter long bridge with eight (8) Girders during the rehabilitation/upgrading of the Whatì Access Road. The Design is being submitted in compliance with Part D, Conditions 6 & 7, and Schedule 2 of the Wek'èezhì Land and Water Board's (WLWB) Water Licence W2021L8-0002. Part of the construction is anticipated to start before the end of February 2024, to take advantage of the winter construction period. Attached to this document is a conformance table.

An updated and detailed Construction Schedule/Plan will be submitted once the project is awarded to the successful contractor, which is currently in progress. Should you have any questions or concerns please contact me at (867) 767-9086 ext. 31117 or by email at Ziaur_Rahman@gov.nt.ca at your earliest convenience.

Sincerely,

Ziaur Rahman
Manager, Surface Design and
Construction
Department of Infrastructure

c. Ms. Laura Duncan, Tłıchq Executive Officer
Tłıchq Government



Task Name		Duration (days)	Start	Finish	Resources Name	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24
						19 26 31	2 9 16 23 30	7 14 21 28	4 11 18 25	1 8 15 22 29	6 13 20 27
WHATI ACCESS ROAD											
1	Mobilization and Demobilization	13	2024-05-20	2024-06-01	Rowe's						
1a	Mobilization and Demobilization	17	2024-09-15	2024-10-01	Rowe's						
2	Supply load haul and place embankment material from km 105/106	51	2024-06-05	2024-07-25	Rowe's						
3	Roadway Prep from km 8.3 to km 12	16	2024-06-20	2024-07-05	Rowe's						
4	Load, haul, place and compact 20 mm granular base	51	2024-07-01	2024-08-20	Rowe's						
5	Supply and install 800 mm culverts	26	2024-06-05	2024-06-30	Rowe's						
6	Supply and install 600 mm culverts	27	2024-07-20	2024-08-15	Rowe's						
7	Access road Improvement/ tie in	16	2024-08-05	2024-08-20	Rowe's						
8	Ditch/ Off - take ditch work	32	2024-08-15	2024-09-15	Rowe's						
9	Supply and install of signage	6	2024-09-15	2024-09-20	Rowe's						
10	Supply and install delineators	11	2024-09-15	2024-09-25	Rowe's						
11	Supply and install km posts	11	2024-09-15	2024-09-25	Rowe's						
12	Traffic Management	120	2024-06-04	2024-10-01	Rowe's						
BRIDGE WORK											
13	Culverts Removal and Disposal	16	2024-06-20	2024-07-05	Rowe's						
14	Channel Excavation and Embankment excavation	16	2024-06-20	2024-07-05	Rowe's						
15	Supply and install piles	37	2024-07-05	2024-08-10	Rowe's						
16	Supply and install Pile caps	4	2024-08-10	2024-08-13	Rowe's						
17	Structural Plate Corrugate Steel back walls	3	2024-08-13	2024-08-15	Rowe's						
18	Install Girders	7	2024-08-16	2024-08-22	Rowe's						
19	Supply and install Thrie Bridge Rail	3	2024-08-23	2024-08-25	Rowe's						
20	W Beam Guard rail	6	2024-09-05	2024-09-10	Rowe's						
21	Silt fencing	3	2024-07-05	2024-07-07	Rowe's						
22	Seeding	4	2024-09-12	2024-09-15	Rowe's						
23	Supply and install Rip Rap	42	2024-07-05	2024-08-15	Rowe's						
24	Post Construction Topographic Survey	3	2024-09-28	2024-09-30	Rowe's						



**PROJECT CONTACT NUMBERS
 WHATI ACCESS ROAD IMPROVEMENTS PHASE 2
 WHATI ACCESS ROAD KM 0.00 TO KM 12.0
 QUARRY SITE 105 AND 116 NT**

	PHONE	CELL	FAX
HAY RIVER MAIN OFFICE	867-874-3243		867-874-6558
JACK ROWE – PRESIDENT jrowe@rowes.ca	867-874-3243		
RON SCHAUB – GENERAL MANAGER rschaub@rowes.ca	867-874-3243	867-876-1049	
JOHN HOPF – PROJECT CO-ORDINATOR/ MANAGER hopfmeister@gmail.com		867-445-9388	
SITE SUPERINTENDENT WAYNE THOMPSON wt.drayton@gmail.com			306-750-0320

PROJECT OFFICE Not set up yet

AFTER HOURS EMERGENCY NUMBERS

WAYNE THOMPSON– Cell 306-750-0320

JOHN HOPF – Cell 867-445-9388

SUBCONTRACTORS

OUTCOME

John Mills – Survey Work – jmills@outcomeinc.ca

Phone – 1-902-410-7097

Jamie Young – Environmental – jyoung@outcomeinc.ca

Phone – 1-647-519-1778

LINE OF COMMUNICATION