

**Husky Oil Operations Limited - Slater River Abandonment Project**  
**Weekly Report for December 13 - 19, 2018**

**Contact Information**

Personnel	Phone Number	Email
<b>Site Wide Service Manager</b> Chris Salewich	(403)700-4780	<a href="mailto:Chris.Salewich@huskyenergy.com">Chris.Salewich@huskyenergy.com</a>
<b>Construction Lead</b> Jamie Paterson	(403)803-4039	<a href="mailto:James.Paterson@huskyenergy.com">James.Paterson@huskyenergy.com</a>
<b>Environmental Operations</b> Carson Nutting	(403)895-4570	<a href="mailto:Carson.Nutting@huskyenergy.com">Carson.Nutting@huskyenergy.com</a>
Ken Shepherd	(403)393-1568	<a href="mailto:1627191ab@gmail.com">1627191ab@gmail.com</a>

**Associated Land Use Permit and Water Licences**

Land Use Permit	Water Licence	Permitted or Licensed Activity
Type A Land Use Permit S13X-003, Sahtu Land and Water Board	Type B Water Licence S13L-006, Sahtu Land and Water Board	Permits camp operations, winter access, construction and use of staging area
Type A Land Use Permit S13A-002, Sahtu Land and Water Board	Type B Water Licence S13L1-005, Sahtu Land and Water Board	Permits exploratory oil and gas drilling, construction of access and wellsites, managing wastes, reclamation activities
S12X-006, Sahtu Land and Water Board	N/A	Permits groundwater exploration program

**Weekly Activities by Land Use Permit / Water Licence**

December 13 - 19, 2018

Permit / Licence	Progress	Water Usage	Comments
S13X-003 / S13L1-006	- Security station is now 100% complete. - Have completed the Winter Access to the Mackenzie River (100%) - Ice Bridge is now at 21" of ice as an average. - Snow cat is now breaking down rubble ice. - Flooding of the Ice Bridge at approx. 45% complete	- <b>Vermillion Creek</b> - 1,340 m3 total water useage. We have now closed this water source as it is no longer required.  - <b>Mackenzie River</b> - 627 m3 total water used to date.	- No spills or releases reported - Spill kits staged at strategic points - 100% compliance with drip trays noted
S13A-002 / S13L1-005	- Anticipated for Jan. 20, 2019		
S12X-006	- Anticipated for Jan. 28, 2019		