

Husky Oil Operations Limited – Slater River Project

Contact Information		
Construction Superintendent		
Darren Brown	Office	867 587-4823
	Cell	867 587-6562
	Email	Darren.C.Brown@huskyenergy.com
Construction Supervisor		
Bob Dreaver	Office	867 587-4822
	Cell	403 801-4691
	Camp	587 794-4606
	Email	Bob.Dreaver@huskyenergy.com

Activity	Land Use Permit	Water Licence
Winter Access and camp	S11T-002	S11L3-002
Completions – N-09 and H-64	S11A-003 (Amended)	S11L1-003 (Amended)
Groundwater Investigation	S12X-006	
All Weather Road	S12F-007	S12L8-007

Week Ending	Weekly Activities	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
January 13/2013	S11T-002 Construct winter access Rig in completions camp	Road cleared to H-64. Move in and set up camp at completions campsite at Km 24.	2414	5	Fuel truck slipped off crossing at Bogg Creek. No spill. Bridge was marked with high vis delineators.
January 20/2013	S11T-002 Winter road construction to H-64 Completions camp setup.	Continue completions camp set up.	1656	To be updated	01/20 Sewage effluent spill at completions camp due to plant upset. Approximately 1.25m3 of partially treated grey water was released.
	S11A-003 Moving in completions equipment	Equipment mobilization delayed by GNWT road closure.			0
	S12X-006 Waiting on equipment	Equipment mobilization delayed by GNWT road closure.			0
	S12F-007 Permit issued January 14. Held kick off meeting with AANDC				0

Week Ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
January 27/2013	S11T-002 Winter access is complete. Currently on maintenance/	Maintaining road with graders and water trucks	1298	18	01/23 Sewage effluent spill at completions camp. Approximately 1.0m3 of grey water spilled from plant upset due to gen-set failure.
	S11A-003 Rigging in service rig and test equipment on N-09 and tank storage and well site shacks on H-64	Equipment delayed due to winter road closure.			0
	S12X-006 Rigged up groundwater drilling rig and commenced drilling.	Drilling was delayed due to winter road closure. Drilled to set surface casing and cemented. Auger rig in transit.			01/26 Hydraulic oil spill from compressor. Approximately 20litres released but contained in compressor unit. Approximately 3 litres contained in drip trays and liner under truck. Minor stains scraped up and disposed.



Husky Energy

	S12F-007 Commenced mulching of access, Quarry M, airstrip and campsite.	Quarry M and campsite have been mulched. Airstrip mulching in progress. Access ROW cleared from Km 11 to Km 19. Test Pitting quarries. Quarry A is unsuitable and will not be used.			0
Week Ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
February 3/2013	S11T-002 - Winter access is complete. Currently on maintenance/	Maintaining road with graders and water trucks	2189	24	0
	S11A-003 – Continue to rig in equipment for testing	Changed hole over from water to frac oil. Prepare to conduct tests			0
	S12X-006 – Drilling bedrock well at MW-09 and shallow well at MW-11	MW-09 Drilled to TD and well on flow test MW11 Drilled to 7m and installed casing and thermistor string			20 litre hydraulic spill from compressor. Most contained within unit and on tarp underneath. Scraped up approximately 2 litres along with snow and ice for disposal.
	S12F-007 – Mulching access and quarries	Access mulching complete between Km 7-19; Quarry M; airstrip and campsite. Test pitting Quarry B and M. Prepping Quarry M for excavation. Survey and prep bridge crossings for pile installation			0