



Husky Energy

Husky Oil Operations Limited – Slater River Project

Contact Information		
Construction Superintendent		
Darren Brown	Office	867 587-4823
	Cell	867 587-6562
	Email	Darren.C.Brown@huskyenergy.com
Construction Supervisor		
Bob Dreaver	Office	867 587-4822
	Cell	403 801-4691
	Camp	587 794-4606
	Email	Bob.Dreaver@huskyenergy.com

Activity	Land Use Permit	Water Licence
Winter Access and camp	S11T-002	S11L3-002
Completions – N-09 and H-64	S11A-003 (Amended)	S11L1-003 (Amended)
Groundwater Investigation	S12X-006	
All Weather Road	S12F-007	S12L8-007

Week ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
June 09, 2013	S11T-002 Winter access operations complete	No activity	0	To be updated	0
	S11A-003 Operations at N-09 and H-64	Conduct weekly site inspections			0



Husky Energy

	complete				
	S12X-006 Drilling complete	No activity			0
	S12F-007 All weather road construction. Excavation operations at Quarry B.	<ul style="list-style-type: none"> • Camp watch • Culvert installations between Quarry B and Bogg Creek; • Pump off melt water from Quarry M; • Heavy equipment maintenance at Quarry B and camp; • Diverting runoff water from Km 5 winter road access. 			0
	Quarry B (est. cumulative volume)	May 27-June 2 – 2,530m³ June 3- June 9 – 2,133m³			
	-YTD -	89,361 m³			
	Quarry M (cumulative volume) -YTD Revised-	No current activity 14,673m³			

Husky Oil Operations Limited – Slater River Project

Contact Information		
Site Wide Services Manager		
Darren Brown	Office	867 587-4823
	Cell	867 587-6562
	Email	Darren.C.Brown@huskyenergy.com
Construction Superintendent		
Bob Dreaver	Office	867 587-4822
	Cell	403 801-4691
	Camp	587 794-4606
	Email	Bob.Dreaver@huskyenergy.com

Activity	Land Use Permit	Water Licence
Winter Access and camp	S11T-002	S11L3-002
Completions – N-09 and H-64	S11A-003 (Amended)	S11L1-003 (Amended)
Groundwater Investigation	S12X-006	
All Weather Road	S12F-007	S12L8-007

Week ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
June 16, 2013	S11T-002 Winter access operations complete	Sample two small spill sites from winter operation at Km 4.5 and KM 38	48 (WS8)	4	
	S11A-003 Operations at N-09 and H-64	Conduct weekly site inspections			



Husky Energy

	complete				
	S12X-006 Drilling complete	No activity			0
	S12F-007 All weather road construction. Excavation operations at Quarry B.	<ul style="list-style-type: none"> • Camp watch • Culvert installations between Quarry B and Bogg Creek; • Pump off melt water from Quarry M; • Heavy equipment maintenance at Quarry B and camp; • Diverting runoff water from Km 5 winter road access. 			Minor gasoline spill – bear chewed through gas can. Approximately 10 litres spilled.
	Quarry B (est. cumulative volume)	June 10-16 6,467m³			
	-YTD -	95,828 m³			
	Quarry M (cumulative volume)	No current excavating Pumping off water			
	-YTD Revised-	14,673m³			



Husky Energy

Husky Oil Operations Limited – Slater River Project

Contact Information		
Site Wide Services Manager		
Darren Brown	Office	867 587-4823
	Cell	867 587-6562
	Email	Darren.C.Brown@huskyenergy.com
Construction Superintendent		
Bob Dreaver	Office	867 587-4822
	Cell	403 801-4691
	Camp	587 794-4606
	Email	Bob.Dreaver@huskyenergy.com

Activity	Land Use Permit	Water Licence
Winter Access and camp	S11T-002	S11L3-002
Completions – N-09 and H-64	S11A-003 (Amended)	S11L1-003 (Amended)
Groundwater Investigation	S12X-006	
All Weather Road	S12F-007	S12L8-007

Week ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
June 23, 2013	S11T-002 Winter access operations complete	Remedial actions at two small spill sites	1009 (WS8)	To be updated	Applied remedial amendments to spills at km4.5 and km 38.
	S11A-003 Operations at N-09 and H-64	Conduct weekly site inspections			



Husky Energy

	complete				
	S12X-006 Drilling complete	Inspected MW-09A, MW-09T and MW-01			Mixing off freshwater drill cuttings in Quarry B as per approval.
	S12F-007 All weather road construction. Excavation operations at Quarry B.	<ul style="list-style-type: none"> • Camp watch • Culvert installations and road construction between Quarry B and Bogg Creek; • Heavy equipment maintenance at camp; • Quarrying operations at Quarry B. 			Minor sewage spill – 70 litres released on camp site, 65 litres, recovered.
	Quarry B (est. cumulative volume) -YTD -	June 17-23 8,510m³ 104,338 m³			
	Quarry M (cumulative volume) -YTD Revised-	No current excavation Drying out quarry, removing top cover 14,673m³			



Husky Energy

Husky Oil Operations Limited – Slater River Project

Contact Information		
Site Wide Services Manager		
Darren Brown	Office	867 587-4823
	Cell	867 587-6562
	Email	Darren.C.Brown@huskyenergy.com
Construction Superintendent		
Bob Dreaver	Office	867 587-4822
	Cell	403 801-4691
	Camp	587 794-4606
	Email	Bob.Dreaver@huskyenergy.com

Activity	Land Use Permit	Water Licence
Winter Access and camp	S11T-002	S11L3-002
Completions – N-09 and H-64	S11A-003 (Amended)	S11L1-003 (Amended)
Groundwater Investigation	S12X-006	
All Weather Road	S12F-007	S12L8-007

Week ending	Weekly Activities by Land Use Permit	Progress	Total Water Usage (m3)	Wildlife Sightings	Spills/Incidents
June 30, 2013	S11T-002 Winter access operations complete	Remedial actions at two small spill sites	904 (WS8)	To be updated	
	S11A-003 Operations at N-09 and H-64	Conduct weekly site inspections			



Husky Energy

	complete			
	S12X-006 Drilling complete	Inspected MW-09A, MW-09T and MW-01		
	S12F-007 All weather road construction. Excavation operations at Quarry B.	<ul style="list-style-type: none"> • Camp watch • Fire watch • Culvert installations and road construction between Quarry B and Bogg Creek; • Heavy equipment maintenance at camp; • Quarrying operations at Quarry B. 		<p>Oxidizing reaction of pyrite in shale fill on bridge approaches causing wing wall timbers to overheat.</p> <p>Remedied by removing shale from bridge approaches and replacing with clay.</p> <p>Weekly thermal imaging survey of bridges to monitor for hot spots.</p>
	Quarry B (est. cumulative volume)	June 24-30 14,520 m³		
	-YTD -	118,858 m³		
	Quarry M (cumulative volume)	No current excavation Drying out quarry, removing top cover 14,673m³		
	-YTD Revised-			