

Weekly Report

Contract: IHPW – Access Road

Contractor: ONEC Group

Reporting Period: Week Ending Mar 6/22

Location: Inuvik, NT

Progress Photos



Photo Descriptions:

Access:

The access is flagged from the road to the turbine site. It is flagged in orange, 30m wide. There is 2-3 feet of snow cover on the ground. Also flagged is a 2.5m offset of the fence line around the turbine site as well as a 20m wide pullout near the site. The majority of the access was flagged by hanging flags on trees. Where trees were absent we used survey stakes.

Quarry:

We did a detailed topo of the west face of the quarry as well as the floor where it was cleared of snow. We were however unable to access some of the benches on the face. Attached are photos of the face taken from the floor looking westerly at the face. We also placed 2 control points at the access point of the pit.

	
<p>Photo Description: Start of Access</p>	<p>Photo Description: Start of Access</p>
	
<p>Photo Description: Flagging for Drill Holes</p>	<p>Photo Description: Flagging for Drill Holes</p>

Waste & Spill Management, ESC Photos

N/A for this week

<p style="text-align: center;">Photo</p>	<p style="text-align: center;">Photo</p>
<p style="text-align: center;">Photo Description</p>	<p style="text-align: center;">Photo Description</p>

SAFETY / ENVIRONMENT:

- ONEC’s Safety Program has been approved by NTPC.
- All subcontractors and individuals attending site are required to complete documents required by NTPC:
 - Lifesaving Rules and Acknowledgement of Vaccination Policy
- All individuals attending site are required to complete ONEC’s Project Site Orientation and Quiz
- Verbiage will be added to ONEC’s contract to specify Prime Contractor responsibilities. ONEC’s HSE Representative has approved this status change and will work with NTPC to finalize requirements.
- ONEC will provide NTPC with weekly Safety KPI’s – as identified below.
 - **Safety Statistics: (reported from Monday to Sunday):**

SAFETY	THIS PERIOD	CONTRACT TOTAL
Incidents	0	0
Injuries	0	0
Near misses	0	0
Site Orientations	0	0
Sub-Contractor Orientation	0	0
Toolbox Contractor Safety Meeting	0	0
JSA/JHA/SWP	1	3
Safety/Enviro Audits (internal)	0	0
Safety/Enviro Inspections (external)	1	1
Total Work Hours On-Site	40	40
Weather	Low -20 High -10	

- **DELAYS:**
- Safety Orientations – complete now with not further delays anticipated
- High volumes of snow removal required prior to site access

PROGRESS UPDATE:

- **Work Performed this Week.**
- Right of Way Clearing – ~3km complete. inspection report is also complete and approved by GNWT.
- Quarry survey will begin on Sat Mar 5
- Final approval and sign off of HSE requirements
- Kick of Meeting with Quarry Team
- Discussion and approval of Prime Contractor requirements
- **Work Planned for next Period:**
- Complete ROW clearing
- Drilling and Blasting in Quarry to begin following approval from regulatory bodies
- Quality Management and Traffic Management plans complete
- Procurement of culverts, rigid insulation, and thermistors

- Complete quarry survey
- Begin producing and hauling aggregate to support road construction in following period

• **EQUIPMENT / MATERIALS / LOGISTICS:**

- **Equipment / Materials mobilized to Site this period:**
 - Geotextile arrived to Inuvik
- **Equipment / Materials mobilized to Site next period:**
 - Heavy equipment left Edmonton on March 3 and will arrive on site early next week.
- **Equipment Demobilized from Site:**
 - N/A

• **QUALITY CONTROL:**

- Nehtruh-EBA Consulting (TetraTech) developing QC plan

• **MANPOWER:**

N/A for this week

Wildlife Sightings Form

N/A for this week

Date	Time	Species	Number	Location	Notes	Name/ Company

Wildlife Monitor Form

N/A for this week

Date (dd/mm/yyyy): _____

Observer(s): _____

Time	Species	Number ¹	Age/Sex ²	Location	UTM Coordinates	Notes	Photo ID

1- Target species:			2 – Age:	2 – Sex:	3 – Notes, where applicable
grizzly bear	barren-ground caribou	rusty blackbird	Adult	Male	Weather
polar bear	boreal caribou	short-eared owl	Juvenile	Female	Wildlife behaviour (e.g. aggressive, fleeing, courtship, etc.)
wolverine	moose	peregrine falcon	Other, specify	Both	Construction activity and nature of wildlife interaction with people or vehicles
gray wolf	beaver	horned grebe	Both	Unknown	Location (e.g. highway km)
red fox	muskrat	waterfowl	Unknown		Indirect evidence of wildlife (e.g. mineral lick, den site, nest, tracks, scat)
arctic fox	rock/willow ptarmigan				Cause of mortality (if observed)

Additional notes (e.g. details on wildlife interactions or response to mitigation):

Wildlife Sightings Photos:

N/A for this week

Photo	Photo
Photo Description	Photo Description