

From: [Clint Ambrose](#)
To: [Matthew Miller](#); [Roberta Judas](#); [Patty Ewaschuk](#); [Heather E. Beck](#); [David-Scott McQuinn](#); [Brandon Bradbury](#)
Cc: [Eddie Smith](#)
Subject: RE: Snare Maintenance Projects Under N1L4-0150 and W2019Q0003
Date: July 23, 2020 10:40:18 AM

Hi Matt,

Thanks for the email and as per official notification, we still require the Field Supervisors name, alternates and all methods of contact. Also, the Field Supervisor must contact Brandon or me to discuss proposed land use operations to ensure compliance with the operating conditions of the land use permit can occur.

Your cooperation to provide the required information is anticipated, and look forward to discussing operations.

Regards,

Clint

Clint Ambrose
Manager, Resource Management (Inspector)
North Slave Regional Office
Department of Lands
Government of Northwest Territories
140 Bristol Avenue, Yellowknife, NT X1A 3T2
Cell: (867) 446-0769 / Tel: (867) 767-9188
Email: clint_ambrose@gov.nt.ca
Web: www.lands.gov.nt.ca

From: Matthew Miller [mailto:MatthewMiller@ntpc.com]
Sent: Thursday, July 23, 2020 10:28 AM
To: Roberta Judas; Patty Ewaschuk; Heather E. Beck; David-Scott McQuinn; Clint Ambrose; Brandon Bradbury
Cc: Eddie Smith
Subject: Snare Maintenance Projects Under N1L4-0150 and W2019Q0003

EXTERNAL: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender's name and email address and know the content is safe.

Hello Roberta, Patty, Heather, David, Clint and Brandon,

Beginning on August 15 NTPC will begin work on some maintenance projects at Snare Hydro under water licence N1L4-0150 and land use permit W2019Q0003.

The maintenance work will include three tasks; each task is outlined below:

Maintenance and repairs for Snare Forks Dyke 1

- Install a 120m x 2.3m silt curtain along working face of Snare Forks Dyke 1 in the Snare Forks forebay before earthworks take place

- Remove Riprap from the northeast face of Snare Forks Dyke 1 and stockpiled
- Excavate glacial till from Snare Forks Till Pits
 - As outlined in W2019Q0003 recent amendment minimal vegetation removal will be required but any vegetation or topsoil removal will be completed in accordance with amended W2019Q0003 requirements
- Haul material from till pits to Snare Forks Dyke 1 and place on upstream face
- Replace riprap on the dam face
 - Some additional riprap may be added as required from previously quarried material in the Snare Forks quarry

Maintenance and repairs for Strutt Lake Dam

- Strip organics from left toe area on downstream side of dam
- Haul & place 20mm crush stone from Forks quarry stockpile to toe area.
- Sort, haul n place rockfill from Forks quarry to toe area.

Airstrip Dust Control;

- Previously approved dust control product will be added to airstrip using a water truck
 - I don't have access to the system right now but we obtained approval from Nahum on the dust control product in 2018/19

Clint and Brandon please accept this as the formal notification that work will begin under the permit on August 15, 2020. If this date changes I will contact you.

Thanks for your time and let me know if there is any other info I can provide.

Cheers,

Matt

NOTICE - The information contained in this Northwest Territories Power Corporation email is intended for the sole use of the Northwest Territories Power Corporation or their designated agents and may contain information that is privileged and confidential, the disclosure of which is governed by law. If the reader of this document is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any review, dissemination, distribution or copying of this information is STRICTLY PROHIBITED. If you received this information in error, please call us immediately upon receipt and return the document(s) by mail to the address above. Thank you for your cooperation.